



FIELD REPORT

22

Sun
Ramps

Started Oct. 19 1981

Completed Oct. 20 1981

201020040

NAME AND ADDRESS OF CLIENT

DESCRIPTION OF WORK

LOCATION OF WORK

Box 505

W/O

mi. 4 Campbell Hwy.
Watson Lake

FORMATION LOG

FROM TO FORMATION

DESCRIPTION OF WORK

DATE TIME FROM TO HOURS

travel from Atlin to
Watson Lake

Oct. 19 7:00 3:00 8

move on set up

" 5:00 5:30 0.5

silty sand.

" 5:30 8:00 2.5

Gr. Cob.

silty sand Gr.

broken rock

rock

Develop.

" 8:00 8:30 0.5

Develop.

move off.

Oct. 20 8:00 9:30 1.5

" 9:30 10:00 0.5

Paid in full cash
Total amount \$2927.50.

Remarks:

3 G.P.M.
1-drive shoe

STATIC LEVEL

Ground level

Top of casing

12.

Total Rig Time

hrs.

Total Standby

hrs.

Drilling Mud

sacks

SIGNATURES

CLIENT.

TITLE.

MIDNIGHT SUN.....
TITLE.....