

105 D 08



# Field Report

204080032

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started Aug. 28.....1988

Completed Aug. 30.....1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W / W	Lot #18 <sup>New</sup> Constabular
160 S. Ellesmere Ave Burnaby BC.	88-1A-30A	sub. div.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Travel from Atlin	Aug 28	8:30	11:00	2.5
			Change over	"	11:00	1:00	2
0	6	silt	sand Gr.	Aug 28	1:00	7:30	6.5
6	27	till	Cobbles				
27	34	silt	Gr.				
34	48	silt	sand Gr.				
48	120	till	Cobbles silt + Gr.				
			Layers				
120	167	till	Cobbles silt & Gr	Aug 29	7:30	2:00	6.5
			Layers				
167	280	lite brown weathered BR. (S&T.)	Develop	"	2:00	5:00	3
			Tripout - replace O-rings	"	5:00	7:00	2
			on Air box inlet				
			set compressor clutch				
			Crew travel				
			crew travel move off.	Aug 30	6:00	8:00	2
			0.5 GPM upto 230'				

Rcrd. of Casing & Pipe			
Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
177	6		

Remarks:		Static Level	Total Rig Time	hrs.
1. shoe.				
3 GPM		Ground Level	Total Standby	hrs.
		Top Of Casing	Drilling Mud	sacks

### SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT. [REDACTED]

TITLE.....