



P.O. Box 4391

FIELD REPORT

802030020

Started. Aug. 24...19.95

Completed. Aug. 25...19.95

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Ketza Construction	W/W	Dawson City
	95-1A-11	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	Aug. 24	8:00	10:30	2.5
			Travel to Dawson	"	10:30	6:30	8
			move on set up.	"	6:30	8:00	1.5
0	37	Gr. sand		Aug. 25	8:00	9:30	1.5
37	38	BR.					
			set screen	"	9:30	10:00	0.5
			Develop	"	10:00	2:00	4
			move off	"	2:00	2:30	0.5
			Travel to Whse	"	2:30	9:30	7.

Rcrd. of Casing & Pipe				Remarks: 30 GPM.			
Size	Type	Size	Type				
6				1- Drive shoe			
Feet	Inch	Feet	Inch	1- 20 slot screen.			
36	6			2' riser K. Packer			
				5/8" bit pin.			
STATIC LEVEL				Total Rig Time hrs.			
Ground level 18'				Total Standby hrs.			
Top of casing				Drilling Mud sacks			

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....