



Started... July 21.....1984...

802030029

Completed July 23.....1984..

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE Set up	July 21	12:00	1:00	1
0'	10'	silty	sand	"	1:00	5:30	4.5
10'	28'	clay	silt				
28'	38'	sand	gravel				
38'	220'	BR					
			Crew travel	"	5:30	6:30	1
			Crew travel	July 22	9:00	10:00	1
220'	420'	BR		"	10:00	5:00	7
			Develop	"	5:00	6:30	1.5
			Trip out	"	6:30	7:30	1
			Crew travel	"	7:30	9:00	1.5
			Crew travel	July 23	9:30	10:30	1
			Develop	"	10:30	1:30	3
			Move off	"	1:30	2:30	1
			Cave @ 225'				

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....