



PH: 668-2434

P.O. Box 4391

FIELD REPORT

Started... SEPT. 19... 19.77.

Completed... SEPT. 23... 19.77.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	MILE 932

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	SEPT 19	4	8	4
0	7	Sy SD TILL		MOVED + AIR DRILLED TO 42'			
7	8	ROCK					
8	39	Sy SD TILL HARD		SEPT 20	7	7	12
39	40	SAND		MUD DRILLED 6 FT TO 86'			
40	42	Sy SD TILL ^{CANON COLUMN} HARD	AIR DRILLED 4 7/8				
42	86	Sy SD TILL HARD		SEPT 21	7	5:30	10.5
86	90	ROCK (GREEN)		DRILLED + REAMED TO 116'			
90	92	Sy SD TILL HARD			5:30	6:50	1 Hr
92	97	SAND		TO SHOP GASING & WATER.			
97	115	Sy GR. TILL					
115	119.6	SAND (WET)		SEPT 22	7	6	11 Hr
			SAMPLED 116' TO 117'	RUN CASING + SCREEN + DEVELOPED			
				MOVED TO SHOP			
				SEPT 23	11	11	5
				SITE PUMP AT 106'			

Rcd. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
6"				20 SLOT 5x5" AIR DEVELOPED TO ABOUT 15 GPM	
Feet	Inch	Feet	Inch		
20'	11			6 1/4 BIT	
20	10				
20	10				
20	10				
20	11				
125'	2"			STATIC LEVEL	Total Rig Time 39.5 hrs.
-12	7			Ground level 56	Total Standby hrs.
112	5"			Top of casing 53	Drilling Mud 7 sacks

SIGNATURES

MIDNIGHT SUN... [REDACTED]
 TITLE... DRILLER... 1000-1.....

CLIENT.....
 TITLE.....