



P.O. Box 4391

FIELD REPORT

YUWR
107020001

Started July 30.....1979
Completed July 31....1979

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Camp Ground Counston Creek	W/W	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			loading repairs	July 30	8:00	12:00	4
			traveling	"	3:00	8:00	5
			moving on setting up	July 31	7:30	8:30	1
0'	1'	silt		"	8:30	10:30	2
1'	6'	Gr.					
6'	17'	Gr. sand					
17'	22'	sand Gr. silt					
22'	31'	Gr. some silt					
31'	33'	silt					
33'	44'	silty Gr.					
44'	60'	Gr.					
			setting screen	"	10:30	11:00	0.5
			Developing	"	11:00	1:00	2
			moving off	"	1:00	1:30	0.5
			Traveling	"	1:30	6:00	4.5

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	Bottom of screen 60'
				5 7/8 bit pin
56'	2"			20 slot
				2' riser lead packer.
				developed at 30 G.P.M.
				STATIC LEVEL
				Ground level
				Top of casing 23'
				Total Rig Time 17.5 hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....