



P.O. Box 4391

FIELD REPORT

(107071004)

Started June 21.....19.76

Completed..June.24.....19.76

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dept. of Indian Affairs and Northern Dev.	Water Well	Indian village
		Burwash landing

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE Travelling	June 21	8:30pm	1:30am	5
0'	6'	sand, gravel brown silt	moving on site set up	June 22	10:am	9:pm	11
6'	24'	coarse gravel silt	Ran 70' of 8" casing	June 23	7:am	11:pm	14
24'	70'	clay till (FROZEN)					
70'	148'	clay till	Ran 152'8" of casing				
48'	154'	brown silty clays	jetting and bailing				
154'	157'	sand gravel	pressurizing, bailing	June 24	8:am	6:30	10.5
157'	162'	clay till	moving off site		9:30pm	2:30am	5
			Travelling				

Rcd. of Casing & Pipe			
Size	Type	Size	Type
8"		6"	
Feet	Inch	Feet	Inch
25	2 1/2"	12'	
25	1 1/2"	20	10
20		20	10
		20	10
		20	10
		20	10
		15	8

Remarks: Welded 6" telescoping screen onto the bottom of 6 5/8" casing. Stainless steel 40 slot
 Bailed at 2.5 G.P.M. Recommend setting bottom of pump at 145'

STATIC LEVEL Not recorded because
 Ground level of slow recovery
 Top of casing

Total Rig Time	45.5	hrs.
Total Standby		hrs.
Drilling Mud	18	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....