



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

107120001

Started SEPT 24 1981

Completed.....19....

A New N

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	<i>W/N</i>	<i>KIVANE Wilderness Village mile 1118 ALASKA Hg.</i>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			<i>MOVE LEAVE TEST SITE TO CHECK OUT OF RM IN DESTRUCTION BAY & RETURN</i>	<i>SEPT 23</i>	<i>4:30</i>	<i>6:00</i>	<i>Foothill</i>
			<i>TRAVEL TO Wilderness Village</i>	<i>"</i>	<i>6:00</i>	<i>6:30</i>	<i>F.H.</i>
			<i>START Rigs - WARM UP - EAT - WAIT FOR SITE TO BE READY</i>	<i>SEPT 24</i>	<i>9:00</i>	<i>9:00</i>	<i>1 C.T.</i>
			<i>Move ON - SET UP</i>	<i>"</i>	<i>9:00</i>	<i>10:00</i>	<i>1 Rig</i>
<i>0'</i>	<i>13'</i>	<i>SAND</i>	<i>GRAVEL</i>	<i>"</i>	<i>10:00</i>	<i>6:00</i>	<i>2 Rig</i>
<i>13'</i>	<i>17'</i>	<i>CLAY</i>	<i>TILL</i>				
<i>17'</i>	<i>21'</i>	<i>Silty Sand & GRAVEL</i>	<i>- cobbles - FROZEN</i>				
<i>21'</i>	<i>27'</i>	<i>Silty Sand & Gravel</i>	<i>- clay - cobbles</i>				
<i>27'</i>	<i>44'</i>	<i>Silty Sand & Gravel</i>					
<i>44'</i>	<i>68'</i>	<i>Fine silty SAND</i>					
<i>68'</i>	<i>104'</i>	<i>Silty clay</i>					
<i>104'</i>	<i>129'</i>	<i>Silty Sand & Gravel</i>					
<i>129'</i>	<i>137'</i>	<i>Sand & Gravel with Boulders</i>					
<i>137'</i>	<i>141'</i>	<i>BEDROCK ?</i>					
			<i>DEVELOPE - (Pulled casing BACK 4')</i>	<i>"</i>	<i>6:00</i>	<i>7:30</i>	<i>1.5R</i>

ord. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	<i>PERMAFROST from 17' - 104'</i>
				<i>APPROX. 15 GPM.</i>
				<i>134</i>
				<i>16 2</i>
				<i>50.T.</i>
				Static Level
				Ground Level
				Top Of Casing
				Total Rig Time
				Total Standby
				Drilling Mud
				hrs.
				hrs.
				sacks

SIGNATURES

MIDNIGHT SUN
TITLE.....

CLIENT.....
TITLE.....



WHITEHORSE, YUKON
P.O. BOX 4391
P.H. 683-3070

Field Report

Started... 19.81
Completed... 19.81

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[Redacted]	W/M	Kuane Wilderness Village Mile 118 Flacka Hk.

FORMATION LOG		DESCRIPTION OF WORK	DATE	FROM	TO	HOURS
FROM	TO					
		MOVE START Rigs - Wear up	25 Sept	9:30	9:00	4.50.7
	TAKE STATIC LEVEL	Rollout-Set screen - Roll back casing	"	10:30	9:00	1.5
		Develop	"	10:30	2:30	"
		Pull out - ROAD - Move off	"	2:30	3:30	1
		TRAVEL TO SHOP	"	3:30	8:00	4.50.7

Rcd. of Casing & Pipe	Size	Type	Size	Type	Remarks:
	6"				Bottom of screen set at 134'
	Feet	Inch	Feet	Inch	SCREEN - (205107) 215.00
130'					5/8 screen Bottom 40.00
					2' Risin - 25
					Lead Packer - 17.40
					8" Drive Shoe - 52.45

Total Rig Time	Total Standby	Drilling Mud	sacks
hrs.	hrs.		
14'			
Static Level	Ground Level	Top of Casing	

SIGNATURES

MIDNIGHT SUN
CLIENT.....
TITLE.....

.....
TITLE.....
CLIENT.....