



P.O. Box 4391

FIELD REPORT

109010064

Started. Aug. 25.....1975.
Completed. Aug. 26.....1975.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
TREAS NORTH TURBO AIR	WATER WELL	CARMACKS YI HELICOPTER PAD

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0'	5'	SAND	MOVE	Aug 25	3:00	10:00	7.0
6'	11'	SLTY SAND		Aug 26	7:30	11:00	3.5
11'	19'	SLTY SAND GRAVEL					
19'	22'	GRAVEL SAND					
22'	40'	GRAVEL					

Billon Aug 26/75

Record of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
				PERFORATED 23' TO 28'
				DEVELOPED WITH AIR 20 HRS. @ APP 50 G.P.M.
				NO PUMP INSTALLED
21'				
20'				
41'				

STATIC LEVEL	Total Rig Time 10.5 hrs.
Ground level 14'6"	Total Standby hrs.
Top of casing 15'6"	Drilling Mud 3 sacks

MIDNIGHT SUN... CLIENT.....
TITLE..... TITLE.....