



Field Report

13 MacDONALD ROAD
 WHITEHORSE, YUKON
 Y1A 4L1
 PHONE (403) 633-3070
 TELEX 036-8496

Started. M.A.R. 8.....19.5

Completed...A.P.X...1...19.?

| | | |
|---|--|---|
| NAME AND ADDRESS OF CLIENT [Redacted] | DESCRIPTION OF WORK w/w 94-1A-3 | LOCATION OF WORK Stewart Living Complex? |
|---|--|---|

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|----|-----------|----------------------|--------|-------|-------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOUR: |
| | | | MOVE 12" casing | | | | |
| | | | Leading | May 8 | 9:00 | 5:00 | 8 |
| | | | Load | May 9 | 8:00 | 8:30 | 0.5 |
| | | | Travel to stewart | " | 8:30 | 2:30 | 6 |
| | | | move on set up | " | 2:00 | 5:30 | 2.5 |
| 0 | 20 | G.r. | send cobs | " | 5:30 | 7:00 | 1.5 |
| 20 | 40 | G.r. | send cobs | May 10 | 8:00 | 11:30 | 3.5 |
| | | | Remove casing hammer | " | 11:30 | 12:00 | 1 |

| Rcrd. of Casing & Pipe | | | | Remarks: | |
|------------------------|------|------|---------------|----------------|-------|
| Size | Type | Size | Type | | |
| 12" | | | | | |
| Feet | Inch | Feet | Inch | | |
| 42 | | | | | |
| | | | | | |
| | | | Static Level | Total Rig Time | hrs. |
| | | | Ground Level | Total Standby | hrs. |
| | | | Tbp Of Casing | Drilling Mud | sacks |

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started. *Mar... 8.....* 19*9*

Completed. *Apr... 1.....* 19*9*

②

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|---------------------|
| [REDACTED] | W / W | <i>Stewart King</i> |
| | 94-1A-3 | |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|-----|-----------|------------------------|---------------|------|------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURL |
| | | | MOVE 8" casing | | | | |
| | | | waiting for drive shoe | <i>Mar 14</i> | 8:00 | 4:30 | 8.5 |
| | | | mount casing hammer | | | | |
| | | | set 40' casing | <i>11</i> | 4:30 | 8:00 | 3.5 |
| | | | Redrill to 175' | <i>Mar 15</i> | 8:00 | 8:00 | 12 |
| 175 | 290 | silt | Plugged bit | <i>Mar 16</i> | 8:00 | 8:00 | 12 |
| | | | unable to keep bit | <i>Mar 17</i> | 8:00 | 6:00 | 10 |
| | | | from plugging | | | | |
| | | | Fix discharge hose | | | | |
| | | | off casing hammer | | | | |
| | | | Fix casing hammer | | | | |
| | | | cable | | | | |

Rcd. of Casing & Pipe

| Size | Type | Size | Type |
|------|------|------|------|
| Feet | Inch | Feet | Inch |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Remarks:

| | | |
|---------------|----------------|-------|
| Static Level | Total Rig Time | hrs. |
| Ground Level | Total Standby | hrs. |
| Top Of Casing | Drilling Mud | sacks |

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started Mar. 8.....1992

Completed Apr. 1.....1992

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|------------------|
| [REDACTED] | W / W2 94-1A-3 | Stewart Xing |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|-----|-----------|----------------------------------|---------|------|-------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOUR: |
| | | | MOVE 8" casing | | | | |
| | | | Pull back to 100' 3 times | Mar. 18 | 8:00 | 11:00 | 15 |
| | | | blow oxing on Rapid | | | | |
| | | | Feed bank when using | | | | |
| | | | casing hammer | | | | |
| | | | wanted. | | | | |
| | | | change over to clutch | Mar. 19 | 8:00 | 8:00 | 12 |
| | | | bank, Not working | | | | |
| | | | change spools | | | | |
| | | | Plugged bit trip out | | | | |
| | | | Bit plugged trip hole | Mar. 20 | 8:00 | 12:00 | 16 |
| | | | Redwill 8" x 180' Built seal | | | | |
| | | | Box top of casing hammer | | | | |
| 290 | 305 | silt | Put tent on | | | | |
| | | | Blew hose off Fitting to | | | | |
| | | | Injection pump trouble | | | | |
| | | | with supply pump getting | | | | |
| | | | water picking up rocks Blow seal | | | | |

Rcord. of Casing & Pipe

| Size | Type | Size | Type |
|------|------|------|------|
|------|------|------|------|

| Feet | Inch | Feet | Inch |
|------|------|------|------|
|------|------|------|------|

Remarks:

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

Static Level

Ground Level

Top Of Casing

Total Rig Time

Total Standby

Drilling Mud

hrs.

hrs.

sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started...*Mar... 8*.....199*6*

Completed...*Apr... 1*.....199*6*

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|---------------------|
| [REDACTED] | <i>W/W</i> | <i>Stewart King</i> |
| | <i>94-1A.3</i> | |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|------------|-------------|--|---------------|--------------|--------------|-------------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| | | | MOVE 8" casing | | | | |
| | | | Triped hole Badrill & 220' Axle-y. compressor | <i>Mar 21</i> | <i>8:00</i> | <i>11:00</i> | |
| | | | dumped oil from receiver tank cleaned Fuel filters | | | | |
| <i>305</i> | <i>315</i> | <i>silt</i> | Taking broken Piece off casing hammer | <i>Mar 21</i> | <i>11:00</i> | <i>12:00</i> | <i>1</i> |
| | | | Taking broken Piece off casing hammer | <i>Mar 22</i> | <i>12:00</i> | <i>4:00</i> | <i>4</i> |
| <i>315</i> | <i>365</i> | <i>silt</i> | 2hrs Fixing short 6" discharge hose on casing hammer | <i>Mar 23</i> | <i>8:00</i> | <i>11:00</i> | <i>15</i> |
| <i>365</i> | <i>385</i> | <i>silt</i> | blowing oring in Apit Feed control Bank. Plugged bit tripped hole Hole heaving | <i>Mar 24</i> | <i>8:00</i> | <i>10:30</i> | <i>14.5</i> |

Rcrod. of Casing & Pipe

| Size | Type | Size | Type |
|------|------|------|------|
|------|------|------|------|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| Feet | Inch | Feet | Inch |
|------|------|------|------|
|------|------|------|------|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

Remarks:

Static Level

Ground Level

Top Of Casing

Total Rig Time

Total Standby

Drilling Mud

hrs.

hrs.

sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started *M.S.*...*8*.....19*9?*

Completed *P.P.*...*1*.....19*9?*

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|---------------------|
| [REDACTED] | <i>W/W</i> | <i>Stewart King</i> |
| | <i>94-1A-3</i> | |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|------------|-------------|----------------------------------|---------------|-------------|--------------|-------------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| | | | MOVE 8" casing | | | | |
| <i>385</i> | <i>445</i> | <i>silt</i> | <i>changed 6" discharge hose</i> | <i>mar 25</i> | <i>8:00</i> | <i>9:30</i> | <i>12.5</i> |
| <i>445</i> | <i>475</i> | <i>silt</i> | | <i>mar 26</i> | <i>8:00</i> | <i>12:00</i> | <i>16</i> |
| <i>475</i> | <i>490</i> | <i>silt</i> | <i>Gr. sand.</i> | | | | |
| | | | <i>changed 6" shoot base</i> | | | | |
| | | | <i>Pa</i> | | | | |

Rcord. of Casing & Pipe

| Size | Type | Size | Type |
|------------|------|------|------|
| <i>8"</i> | | | |
| Feet | Inch | Feet | Inch |
| <i>491</i> | | | |

Remarks:

| | | |
|---------------|----------------|-------|
| Static Level | Total Rig Time | hrs. |
| Ground Level | Total Standby | hrs. |
| Top Of Casing | Drilling Mud | sacks |

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started Mar. 8 1994

Completed Apr. 1 1994

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|------------------|
| [REDACTED] | W/W | Stewart X-ray |
| | 94-1A-3 | |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|-----|-----------|-----------------------------|--------|-------|-------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| | | | MOVE 6" casing | | | | |
| | | | Trip out | Mar 27 | 8:00 | 5:00 | 9 |
| | | | set 120' of 6" casing | " | 5:00 | 8:00 | 3 |
| | | | set 270' of 6" casing | Mar 28 | 8:00 | 12:30 | 16.5 |
| 490 | 520 | silt | | Mar 29 | 8:00 | 9:00 | 1.0 |
| 520 | 569 | silt | Gr. | Mar 30 | 8:00 | 9:30 | 13.5 |
| 567 | 574 | silt | Gr. | Mar 31 | | | |
| 574 | 579 | silt | Sand Paa G. | | | | |
| 579 | 582 | silt | Gr. | | | | |
| | | | Trip out | Mar 31 | 8:00 | 11:00 | 3 |
| | | | check hole set screens | " | 11:00 | 5:00 | 6 |
| | | | Develop | " | 5:00 | 12:00 | 7 |
| | | | rite shift 12:00, 8:00 P.m. | | | | |
| | | | Trip out clean up | Apr 1 | 8:00 | 2:00 | 6 |
| | | | Lead | | | | |
| | | | travel to whse with drill | " | 2:00 | 7:30 | 5.5 |

Rcord. of Casing & Pipe

| Size | Type | Size | Type |
|------|------|------|------|
| 6 | | | |
| Feet | Inch | Feet | Inch |
| 57.6 | | | |

Remarks:

100 G.P.M.
screen bottom 582' G.L.
1-80 slot
1-50 slot
1-2' riser + ~~lead~~ P-Packer ✓
58 bit pin
Total Length 10' 6"

| | | |
|---------------|----------------|-------|
| Static Level | Total Rig Time | hrs. |
| Ground Level | Total Standby | hrs. |
| Top Of Casing | Drilling Mud | sacks |

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....