



# Field Report

11070026

PH. 633-3070  
P.O. BOX 4391  
WHITEHORSE, YUKON

Started... MAY 10 ...1983

Completed... MAY 13 ...1983

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<u>VEZOURS</u>	<u>W/W</u>	<u>ALASKAN BORDER LODGE BEAVER CREEK Y.T.</u>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE <u>LOAD AT STOP</u>	<u>MAY 10</u>	<u>8:00</u>	<u>4:30</u>	<u>7.5</u>
			<u>TRAVEL TO BEAVER CREEK</u>	<u>MAY 11</u>	<u>6:00</u>	<u>2:00</u>	<u>8 RT</u>
			<u>MOVE ON - SET UP</u>	<u>"</u>	<u>2:00</u>	<u>3:00</u>	<u>1</u>
<u>2'</u>	<u>27'</u>	<u>SAND + GRAVEL</u>		<u>"</u>	<u>3:00</u>	<u>7:00</u>	<u>4</u>
<u>7'</u>	<u>43'</u>	<u>Silty SAND + Gravel (FROZEN-WET)</u>					
<u>3'</u>	<u>65'</u>	<u>Silty Gravel (DAMP)</u>					
<u>5'</u>	<u>86'</u>	<u>CLAY + GRAVEL</u>					
<u>2'</u>	<u>96'</u>	<u>Silty GRAVEL</u>					
<u>2'</u>	<u>100'</u>	<u>SAND + GRAVEL (15 G.P.M)</u>					
<u>2'</u>	<u>113'</u>	<u>SAND + GRAVEL</u>		<u>MAY 12</u>	<u>8:30</u>	<u>9:45<sup>30</sup></u>	<u>1</u>
<u>5'</u>	<u>118'</u>	<u>Fine Sand</u>					
			<u>Pull out - SET SCREEN</u>	<u>"</u>	<u>9:45<sup>30</sup></u>	<u>12:00</u>	<u>2.5<sup>30</sup></u>
			<u>Develop - <del>Rebuild</del> Rebuild collar</u>	<u>"</u>	<u>12:00</u>	<u>5:00</u>	<u>3.5</u>
			<u>Pull out - LOAD</u>		<u>5:00</u>	<u>5:30</u>	<u>.5</u>
			<u>TRAVEL TO WHISE</u>	<u>MAY 13</u>	<u>8:30</u>	<u>11:30</u>	<u>7.5 hr</u>

d. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
feet	Inch	Feet	Inch	<u>20 slot + 15 slot on Bottom</u>
				<u>2' RISER - LEAD PACKER - Drive SHOE</u>
				<u>104' - 6" - 280 WALL CASING - 5 7/8 Bit Pipe/BOTTO</u>
				<u>BOTTOM OF SCREEN AT 110'</u>
				<u>DEVELOPED TO APPROX 50 G.P.M.</u>
				Static Level
				Ground Level
				Top Of Casing
				Total Rig Time
				Total Standby
				Drilling Mud

SIGNATURES

MIDNIGHT SUN .....  
TITLE.....

CLIENT.....  
TITLE.....