



FIELD REPORT

201020041

Started Nov 6 1978

Completed Nov 7 1978

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	3	GR	MOVE	Nov 6	1	5	4
5	7	TILL	DRILL 6 1/2 TO 40'				
7	10	Sy					
0	30	GR TILL		Nov 7	7	3	8
0	40	SAND & GR		REAMED	CMSILY & DEVELOPED		
	41	SAND + WOOD					
36	38	SAMPLED SAND + GR					
			DRILLING TO 40' AT 12250 psi			400'	
			20 SLOT SCREEN HT. 500'			500'	
			AIR DEVELOPING 2 HR AT 185' psi			170'	
						\$1570.00	

Type of Casing & Pipe				Remarks:
Type	Size	Type		
Inch	Feet	Inch		
				20 SLOT SCREEN 4 1/2 BIT SUB BOTTOM
				AIR DEVELOPED FOR 2 HR ABOUT 10 GPM
				STATIC LEVEL
				Ground level
				Top of casing 6'
				Total Rig Time 12 hrs.
				Total Standby hrs.
				Drilling Mud 4 sacks

MIDNIGHT SUN. [REDACTED] SIGNATURES
 CLIENT.....
 TITLE.....