

FIELD REPORT

201020044



PH: 668-2434

P.O. Box 4391

Started... MAY 25 ...1977.

Completed... MAY 25 ...1977.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED] Box 265 W.L.	WATER WELL	WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	18	GRAVEL & SAND					
18	20	SAND					
20	28	SAND & GRAVEL					
28	29'6"	ROCK					
29'6"	40	SANDY GRAVEL & ROCKS		MAY 26	1	6:30	5.5
			6 AIR DRILLED 4 3/4" TO 15'	MAY 26	7:30	12	4.5
			MOVED TO EDS	MAY 26	1	1:30	.5
			DRILLING 6 1/2" TO 40'		1:30	4:30	3
			RUNNING 4 1/2" TO 40' & DEVELOPING		4:30	6:30	2

rd. of Casing & Pipe	Type	Size	Type
et	Inch	Feet	Inch
1/2"	T+C		
2"	9'		
3"	10'		
4"	10'		
0'	5"		

Remarks:	
TEMP 38°	
AIR DEVELOPED TO ABOUT 30 G.P.M.	
PERFORATED 35' TO 40'	
40' AT #22 = PER FT = \$ 880 =	
STATIC LEVEL	
Ground level 12'6"	Total Rig Time 5.5 hrs.
Top of casing 14'	Total Standby hrs.-
	Drilling Mud 2 sacks

MIDNIGHT SUN... [REDACTED] ...
TITLE.....

SIGNATURES
CLIENT.....
TITLE.....