

FIELD REPORT

201020060



PH: 668-2434

P.O. Box 4391

Started Sept 6 ..... 19.??

Completed Sept 6 ..... 19.??

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Watson Lake Motors Watson Lake Y.T.	Water Well	Watson Lake Y.T.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	7'	SAND & GRAVEL	MOVE	9/6/73	13:00	20:00	7 HRS
7'	10'	SAND					
10'	13'	SAND & GRAVEL	(A.R)	9/9/73	19:30	21:00	1.5
13'	16'	SILTY SAND					
16'	23'	GRAVEL WITH SAND LAYERS		9/10/73	07:30	09:00	1.5
23'	28'	SILTY SAND & GRAVEL					
28'	30'	VERY HARD GRAVEL					
30'	36'	SILTY SAND					
			INSTALLED 1/3 H.P. MONARCH JET PUMP AND WX-102 TANK				

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	BOTTOM OF CASING CLOSED
36'	6"			CASING PERFORATED FROM 19'-22'
				Bailed AT 20 G.P.M.
				DEVELOPED WITH AIR COMPRESSOR FOR 3 HRS
				<del>DEVELOPING WITH AIR COMPRESSOR</del>
				STATIC LEVEL
				Ground level
				Top of casing
				Total Rig Time 70 hrs.
				Total Standby hrs.
				Drilling Mud 11 sacks

SIGNATURES

MIDNIGHT SUN  
TITLE...DRILLER



CLIENT.....  
TITLE.....