

201020131

FIELD REPORT



PH. 667-6144

P.O. Box 4391

105A02
29

Started... August 10.....1978...
Completed... August 12.....1978...

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[Redacted]	Water Well	By the Lake, Watson Lake

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	Aug 10	11:30	7	7.5
					DRILL TO	45'	
10		gravel and sand					
28		till (cream)		Aug 11	7	7	12
35		till (gray silt)					reamed 77/8 and run 41'10" casing
37		rock (green)					back washed and air developed
46		gray till and green rocks					drilled with water to 75'
							air developed at 60' and 75'
76		bed rock green					developing 3 hours
80		green and white rock		Aug 12	7	2	7
81		gray (cream)					drilled to 87'
87		green rock					(hole from 46' to 87' is 5 5/8)
			Pump 230V #8-74 6444420	Aug 16	11	2	3
			80'5" of 1" pipe to pump 19' of heat tape				

ord. of Casing & Pipe				Remarks:			
Size	Type	Size	Type				
12"		12"		Air developed to about 3 GPM			
21'							
20'	10"						
41'	10"						
STATIC LEVEL				Total Rig Time 26.5 hrs.			
Ground level 22'				Total Standby 5 developing hrs.			
Top of casing				Drilling Mud 3 sacks			

SIGNATURES

MIDNIGHT SUN... [Redacted]
TITLE.....

CLIENT.....
TITLE.....