



Field Report

201020158

Started ~~May~~ May 5 1991

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Completed.....19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kilborn Eng.	water well TH # 23 8"	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move set up	May 31	6:30	1:30	7
0	16	Gr.	sand silt	"	1:30	8:00	6.5
6	28	silt	Gr.				
28	40	silt	Clay Gr.				
40	48	Gr.	sand silt				
48	54	sand	Clay Gr.				
54	66	Gr.	sand silt clay				
66	80	Gr.	sand silt				
80	96	Gr.	sand silt	June 1	6:30	12:30	6
96	151	Gr	sand some silt				
151	161	silt	Gr fine sand				
161	187	Gr.	sand some silt				
187	183	BR.					
			set screens	"	12:30	2:00	1.5
			Develop	"	2:00	4:00	2

Sols cost 70
Hour

D. of Casing & Pipe				Remarks:		
Size	Type	Size	Type			
8 1/2				1. Odex shoe		
Feet	Inch	Feet	Inch	4-25 slot screens		
63				screen bottom		
				2" riser pipe		
				K Packer		
				2' locking cap		
				Name Plate		
				Static Level	Total Rig Time	hrs.
				Ground Level	Total Standby	hrs.
				Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT..

TITLE.....

TITLE...

