

FIELD REPORT



P.O. Box 4391

201020167

Started... SEP. 13... 19.73.

Completed... SEP. 14... 19.73.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YUKON HOUSING CORPORATION	WATER WELL	SUB-DIVISION WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	21	Silty SAND AND GR SAND	MOVE FROM INDIAN VILLAGE	9/13/73	15:30	20:30	5.0
21	29	GRAVEL Silty SD.	(AIR)		21:30	24:00	2.5
29	33	GR					
33	37	HARD DRY GR with 20 layers SAND	(AIR)	9/14/73	08:00	09:00	1.0
37	40	GRAVEL					

Rcrd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
				BOTTOM OF CASING CLOSED
				CASING PERFORATED FROM 22'6" - 27'
				Bailed AT 20 P.M.
				DEVELOPED WITH AIR FOR 3 1/2 HRS.

	AIR Development	3.5	
STATIC LEVEL	Total Rig Time	50	hrs.
Ground level	Total Standby		hrs.
Top of casing	Drilling Mud	2	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....
 DRILLER - [REDACTED]

CLIENT.....
 TITLE.....