



FIELD REPORT

# 201020175

Started... SEP. 23. 19. 74

Completed... SEP. 23. 19. 74

P.O. Box 4391

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
G & L CONSTRUCTION Box 439 WATSON LAKE	WATER WELL	Now SHOP

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	44	SD. GR. AND COBBLES	MOVE FROM SADDY'S	Sept 22/74	13:00	18:30	5.5
44	50	CLAY TILL		23/74	07:00	14:30	7.5

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
5 7/8"	258	well		BOTTOM WELDED CLOSED
Feet	Inch	Feet	Inch	BALLED AT 12 G.P.M.
20				PERFORATED FROM 38'-43'
20				DEVELOPMENT TIME 2 HRS
10	9"			
50	9'			
STATIC LEVEL				Total Rig Time 13 hrs.
Ground level 34'				Total Standby — hrs.
Top of casing 34' 10"				Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN...  
TITLE.....

  
D. R. ...  
... Harper

CLIENT.....  
TITLE.....