

FIELD REPORT



P.O. Box 4391

Started. May 22.....19.77

Completed. May 23.....1977..

201020186

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Stanley and Associates	Water Well #2	Watson Lake

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE from test hole #2				
0'	16'	gravel	set-up drilled to 77' reaming 7 3/8 ran 4 1/2" casing to 75' developing	May 22	7am	7:15pm	12 1/2
16'	24'	gravel					
24'	45'	gravel, till					
45'	62'	gravel, till layers					
62'	77'	sand	developing	May 23	7am	12:30pm	5.5

Rcd. of Casing & Pipe			
Size	Type	Size	Type
4 1/2	T&C		
Feet	Inch	Feet	Inch
13	9		
13	5		
13	10		
13	2		
13	6		
67	8		
-1	8		
66	0		
9	0		
75'	0"		

Remarks: Temp 38°
Screens 2 5"x4'6" 30 slot

STATIC LEVEL
Ground level
Top of casing 19'

Total Rig Time 17.5 hrs.
Total Standby hrs.
Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....