



# Field Report

Started June 5.....19.91

688-3070 TELEX 036-8496  
 BOX 4391  
 WHITEHORSE, YUKON

# 201020193

Completed June 11.....19.91

①


NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Pena Hes Joint Ventures	water well Hole #1 91-1A-9	CMD Watson Lake - TRUCK TERMINAL

FORMATION LOG				DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION	DATE		FROM	TO	HOURS	
				MOVE				
				Travel to Watson Lake From Mt Henderson Turn off.	June 5	12:30	1:30	1
				move on setup.	"	1:30	2:30	1 R
0	18	Gr.		sand cobs	"	2:30	8:00	5.5
18	32	silt		sand Gr				
32	44	Till						
44	51	silt		some sand Gr.				
51	56	silt						
56	74	silt		Gr sand				
74	89	Gr.		sand silt clay				
89	112	silt		Gr. sand.				
				Travel to camp	"	10:00	11:00	1
				move compressor to Watson	June 6	7:00	9:30	2.5
112	113	Gr		sand silt	"	9:30	4:30	7
113	144	Broken		B.R.				
114	308	B.R.						
				Travel to Whse	"	4:30	10:00	5.5
ord. of Casing & Pipe				Remarks:				
Size	Type	Size	Type					
Feet	Inch	Feet	Inch					
				Static Level	Total Rig Time			hrs.
				Ground Level	Total Standby			hrs.
				Top Of Casing	Drilling Mud			sacks

SIGNATURES

MIDNIGHT SUN.....  
 TITLE.....

CLIENT [REDACTED]  
 TITLE... SR. PROJ. ENGINEER.....



# Field Report

PH. 633-3070 TELEX 036-8496  
P.O. BOX 4391  
WHITEHORSE, YUKON

# 201020193

Pg. 2

Started June 5 1991

Completed June 11 1991

②

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
SA Pena Hes Joint Ventures	water well Hole #1 91-1A-9	CMD Watson Lake - TRUCK TERMINAL

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	June 7	9:00	11:00	2
			Travel to Watson	June 10	8:00	3:00	7
			Spotting Air Port site	"	4:00	5:00	1
			Trip out	"	6:30	7:00	0.5
			Cutting off shoe	"	7:00	8:30	1.5
			setting screen	June 11	7:00	9:30	2.5
			Developing	"	9:30	6:30	9
			move off	"	6:30	8:00	1.5

crd. of Casing & Pipe				Remarks:		
Size	Type	Size	Type			
6"				116' 6" bottom of screen (open)		
Feet	Inch	Feet	Inch	1 - drive shoe.		
117'				1 - 20 slot screen		
				1 - 2" riser pipe		
				2 - K Packers		
				5' x 5 1/8" stand pipe		
				1 - casing cut.		
				Static Level	Total Rig Time	hrs.
				Ground Level 65' 6"	Total Standby	hrs.
				Top Of Casing	Drilling Mud	sacks

### SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT [REDACTED].....  
TITLE SR. PROJ. ENGINEER.....