

FIELD REPORT



Started... FEB... 24... 19.76
 Completed... MAR... 4... 19.76.

201020195

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	MOTEL UNITS
HEICO ENTERPRISES		WATSON LAKE
WATSON LAKE		

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
		SDY. GR.	MOVE	FEB 24	7:00	16:00	9
0	28	SD. GR. ODD SILT LAYER		MAR 3	08:00	11:00	9.5
28	30	SILTY SD. PEAT			14:00	20:30	
30	35	SILTY SAND TILL WITH		4	08:00	13:00	5.0
35	45	SILT AN CL					

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
5" x 25E	WALL	PLAIN	END	PERFORATED 21' TO 26' BOTTOM CLOSED BAILED AT 3 P.M.
21' 8"				
20' 3"				
41' 11"				
20"				

STATIC LEVEL		Total Rig Time	23.5	hrs.
Ground level	12'	Total Standby	—	hrs.
Top of casing	13'	Drilling Mud	4	sacks

SIGNATURES

MIDNIGHT S
TITLE.....

CLIENT.....
TITLE.....