



FIELD REPORT

Started... *M.A.Y. 26* 19.7.7  
 Completed... *M.A.Y. 27* 19.7.7.

# 201020198

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	COAL RIVER
Mile 533 <del>Alaska</del> Hwy		

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	<i>MAY 26</i>	7:30	8:00	1
			LOADING		8:00	11	2.5
0'	4'6"	SILTY PEAT	WATSON T. COAL RIVER		11	12:00	1.5
4'6"	20'	SANDY GRAVLE	FOR WATER + SETTING UP		12:30	1	.5
20'	30'	SANDY SILTY	LUNCH		1	7	6
30'	48'	SAND	DRILLING T. 122'		8	9	1
48'	80'	SAND	WOOD + COAL				
80'	107'	COAL					
107'	112'	SAND + COAL		<i>MAY 27</i>	07:00	07:00	12
112'	122'	SAND	REPAIRING + 4 1/2" CASING 118'		7:00	11	4
			DEVELOPING + CLEANING UP		11	3	4
			MOVED TO WATSON		3	7	4

*Red 3964.00*

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
4 1/2"	TC			TEMP 42°
12'	6"			DEVELOPED TO 10 OR 15 GPM
13'	9"			SCREEN 4'6" x 5' 15' SLIT - BOTT-M AT 122'
13'	10"			122' OF 4 1/2" CAS WALL AT #22 = PER = \$2684.00
13'	10"			DEVELOPING 1 HR AT #70 =
13'	10"			SCREEN AT #60 =
13'	10"			100' OF 1" PIPE AT #110 =
13'	10"			MOVING TO + FROM COAL RIVER #200 AT 250' AT 500'
13'	10"			STATIC LEVEL
13'	10"			Ground level 22'
10'	4"			Top of casing 23'

Total Rig Time	24 HRS	42 1/2	hrs.
Total Standby			hrs.
Drilling Mud	5		sacks

SIGNATURES

MIDNIGHT SUN. [REDACTED]  
 TITLE.....

CLIENT.....  
 TITLE.....