

FIELD REPORT



Started... SEP. 17... 1976

Completed... SEP. 19... 1976

201020202

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---------------------|------------------|
| FRONTIER HELICOPTERS Box 10 WATSON LAKE | WATER WELL | LOT 20 BLK 17 |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|----|----------------------------|--|---------|-------|-------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| 0 | 15 | GR. TILL WITH COBBLES | MOVE FROM [REDACTED] | SEPT 17 | 13:00 | 19:00 | 6 |
| 15 | 48 | GR. TILL WITH COBBLES SAND | | | | | |
| 48 | 60 | BLUS CL. TILL | | 18 | 07:00 | 19:00 | 12 |
| 60 | 75 | CRUMM COBBLE CL. TILL | | 19 | 07:30 | 10:30 | 3 |
| | | | Set Pump Bottom at 47' Suction at 45' | | | | |

| Rcd. of Casing & Pipe | | | | Remarks: |
|-----------------------|------|------|------|--|
| Size | Type | Size | Type | |
| 5 7/8" | 258 | | | PURCHASED 39'-44' |
| Feet | Inch | Feet | Inch | SAILOR AT 13 G.P.M |
| 20' | 5" | | | PEABODY - BARNES 1/3 H.P. SUB MODEL # 405W32-9 |
| 20' | 2" | | | SERIAL # 26353-176 |
| 48' | 11" | | | STATIC LEVEL 35' 9" |
| | | | | Ground level 36' 7 1/2" |
| | | | | Top of casing 35' 9" |
| | | | | 36' 7 1/2" |

| | | |
|----------------|----|-------|
| Total Rig Time | 21 | hrs |
| Total Standby | | hrs |
| Drilling Mud | 6 | sacks |

SIGNATURES

MIDNIGHT SUN... [REDACTED] ...DRILLER
TITLE... [REDACTED] ...

CLIENT.....
TITLE.....