

FIELD REPORT



PH: 668-2434

P.O. Box 4391

Started. June...??.....19.?4.

Completed. July...?.....19.?4.

201020211

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YUON FOREST	WATER WELL	WATSON LAKE
PRODUCTS	T.H. # 1	NEW MILL SITE
WATSON LAKE		WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0'	6'	SAND + GRAVEL WITH BOULDER	MOVE				
6'	8'	SILT	JUNE 27/14 DRILLED 23 TO 26'				
8'	20'	SILTY SAND + SOME GRAVEL	SET 26' OF 6 5/8 CASING	JUNE 27/14	08:00	20:00	12 hrs
20'	27'	BOULDERS					
27'	42'	FINE SAND	JUNE 28/14				
42'	44'	CLAYEY GRAVEL	PULLED 26' OF 6 5/8 CASING	JUNE 28/14	07:00	17:00	10 hrs
44'	55'	GRAVEL	SET 16' OF 8" CASING DRILLED 64" TO 42'				
55'	63'	CLAY	REPAIR KELLY HOSE				
63'	84'	DRY SAND + GRAVEL	JUNE 29/14				
84'	123'	SANDY GRAVEL TILL	DRILLED 64 TO 62'	JUNE 29/14	08:00	16:00	8 HRS
123'	135'	CLAY WITH CORALS	4 HRS PUMP DOWN TIME				
135'	164'	BLUE CLAY WITH HARD CLAY LAYERS	JULY 2/14				
164'	166'	WHITE CLAYEY GRAVEL	DRILLED HOLE OUT TO 62'	JULY 2/14	09:00	09:00	12 hrs
166'	284'	BROKEN ROCK WITH CLAY LAYERS	SET 62' OF 5 7/8 CASING				
284'	356'	BEORCK WITH 5 HARD LAYERS	PERF 47' - 53' NO WATER				
			DRILLED 47 TO 142'				
			JULY 3/14				
			PULLED 62' OF 5 7/8 CASING	JULY 3/14	08:00	23:00	15 hrs
			DRILLED 64" FROM 62' TO 182'				

Rcd. of Casing & Pipe			
Size	Type	Size	Type
5 7/8"		8 3/4"	
Feet	Inch	Feet	Inch
165'		16'	
600 C.F.M. COMPRESSOR 2 DAYS			

Remarks: SET 165' OF 5 7/8 CASING			
JULY 4/14			
DRILLED 5 7/8 CASING OUT WITH 4 3/8" BIT AND WENT TO 282'	JULY 4/14	08:00 - 21:00	13 hrs
JULY 5/14			
DRILLED 282 - 356'	JULY 5/14	08:00 - 20:00	12 hrs
WORKED ON WELL FOR 4 HRS			
NO WATER			
STATIC LEVEL	Total Rig Time	82	hrs.
Ground level	Total Standby		hrs.
Top of casing	Drilling Mud	6	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....