

201020212

FIELD REPORT




105 A 02

Started... JUNE 5... 1980

Completed... 6... 1980

Zone 9



NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
E.P.E.C. CONSULTANTS WESTERN LTD.	WATER WELL	UPPER LIARD (FOR NEW WASH HOUSE)

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	JUNE 5	7	6	11
0	4	BROWN SAND	MOVING-ON SETTING-UP DRILLED 40' TO 75'				
4	15	GR. & SAND	RAN CASING & SCREEN TO 40'				
15	26	GR.			6	7	1
26	40	SAND	WASHING & AIR DEVELOPING				
40	40'6"	PEAT					
40'6"	42	FINE SALTY SAND		JUNE 6	7	130	6.5
42	52	PEAT & WOOD	WASHING & AIR DEVELOPING				
52	75	FINE BLUE & GRAY SAND & WOOD	MOVING-OUT 1.5 HRS.				
			SAMPLED 60' TO 61'				
			75' TO 76'6"				

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"				SCREEN 2 - 20 SLOT BOTTOM 4 3/4 BIT SUB Riser Pipe AND LOAD PATTERN AIR DEVELOPED TO ABOUT 15 G.P.M.
Feet	Inch	Feet	Inch	
21	5			
21	5			
42	10			
90				
33' 10"				STATIC LEVEL
				Ground level
				Top of casing
				Total Rig Time 18.5 hrs.
				Total Standby hrs.
				Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN. [Redacted] DRIVER

CLIENT.....
TITLE.....