

# 201160002

# Field Report



105 A 16

Started Nov. 6 ..... 1989



Completed Nov. 9 ..... 1989

PH. 633-3070 TELEX 036-8496  
P.O. BOX 4391  
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[Redacted]	W/W.	Mendenhall Subdivision
[Redacted]		Lot 15
Whitehorse		

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Fuel 51	Nov 6	8:00	10:00	2
			Travel to Site.	"	10:00	11:00	1
			Setup.	"	11:00	11:45	45 min
0	65	Cobbles + Silt	fine Sand.	"	11:45		
7	31'6"	B.R.		"			
6"	100'	B.R.		"		6:15	6.5
			Travel to Shop.	"	6:15	7:00	45 min
			Travel to Site	Nov 7	8:00	9:00	1
			Get rig + flatdeck running	"	9:00	10:15	1.25
0'	245'	B.R.		"	10:15	3:30	5.25
			Pack up	"	3:30	4:00	.5
			Travel.	"	4:00	5:00	1
			Travel	Nov 9	8:30	9:30	1
			Get Rig Running	"	9:30	11:00	1.5
15'	265'		Develop. + Tripout.	"	11:00	4:30	5.5
			Travel	"	4:30	5:30	1

Size of Casing & Pipe				Remarks:
Size	Type	Size	Type	
				1 - Screen Size drive shoe
Feet	Inch	Feet	Inch	
24'	0"			265' deep - water at 260'
				5 + GPM.
				Static Level 132'
				Ground Level
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN .....  
TITLE.....

CLIENT.....  
TITLE.....

