



# Field Report

13 MacDONALD ROAD  
 WHITEHORSE, YUKON  
 Y1A 4L1  
 PHONE (867) 633-3070  
 FAX (867) 633-5758

105 A 16  
 # 201160004  
 Started June 19 2003

Completed June 23 2003

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	Water Well	Lot 14'
Lot 14 Mendenhall	03-9-5	Mendenhall Subdivision

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20'	sand, gravel	MOVE + warmup trucks	06/19/03	700	830	1.5
20'	40'	sand, gravel, boulders	- Discuss where hole should be.		830	930	1
40'	60'	sand, gravel, boulders	- Setup		930	100	3.5
60'	70'	Bedrock	- Drill 0-60' odx casing.		100	600	5
70'	323'	Bedrock	- Fuel up; drive back to shop.		600	700	1
			- Warmup trucks; drive to site.	06/20/03	700	830	1.5
			- Warmup rig 9; load + weld casing.		830	930	1
			- Change over to Dth; drill.		930	230	5
			- Shank bit trip; drive to shop.		230	430	2
			- Build tool; drive back to site.		430	630	2
			- Fish out bit; drive back shop		630	845	2.15
			- Load; drive to site.	06/23/03	800	830	1.5
			- Warmup rig 9; trip in.		930	1030	1
			- Drill from 143' to 323'.		1030	430	6
			- Develop.		430	600	1.5
			- Trip; load up; demob; to shop.		600	830	2.5

RECORD OF CASING & PIPE				REMARKS:			
SIZE	TYPE	SIZE	TYPE				
6 5/8"	odx welded casing	4 1/2"	con. drill	6 - 6 1/2 GPM			
				H2O TEMP			
				Depth of casing: 70'			
FEET	INCH	FEET	INCH	Depth of hole: 323'			
70'		323'		Casing stickup: 1'6" * 1 odx shoe 140 mm			
				* 80' of 6 5/8" odx welded casing			
				* 3 4 1/2" x 7" diverter rubbers			
				Notes: 5 1/2" bit w/ DownHole Hammer.			
				STATIC LEVEL	TOTAL RIG TIME	hrs	
				GROUND LEVEL 13.6 M	TOTAL STANDBY	hrs	
				TOP OF CASING 14.1 M	DRILLING MUD	bags	

### SIGNATURES

MIDNIGHT SUN [REDACTED]

CLIENT \_\_\_\_\_

TITLE \_\_\_\_\_

TITLE \_\_\_\_\_