

PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

Started ¹⁹ Jan. ~~26~~ 19~~8~~7

Completed ~~Feb~~... 2 19~~8~~7

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Town of Teslin	N/W	Teslin

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			loading	Jan. 26	6:30	9:00	2.5
			Travel to Teslin	"	9:00	11:30	2.5
			move set up	"	12:30	1:30	1
0	22	Gr.	sand silt	"	1:30	7:30	6
22	55	silt					
55	67	Gr.	silt				
67	78	sand	Gr. silt				
78	94	sand	Gr.	Jan. 27	8:00	1:00	5
94	95	Till					
95	126	Gr.	sand.				


d. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
8				1 - drive shoe.
Feet	Inch	Feet	Inch	
06				
Static Level				Total Rig Time
Ground Level				Total Standby
Top Of Casing				Drilling Mud
				hrs.
				hrs.
				sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

Field Report (4)



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started Jan. 26¹⁹ 1987
Completed. Feb. 2 1987

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
	W / W .	Test/ia

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			set 6" casing to 126	Jan. 27	1:00	8:00	7
26	129	Gr. sand.					
27	153	silt Gr. sand.					
53	160	clay silt					
60	198	clay silt					
98	226	silt fine sand Gr.					
26	269	Gr. sand silt					
69	298	Gr.					
98	300.	Gr. sand clay.					
300	308	Gr. sand clay					
08	325	Gr. sand					
25	400	silt clay sand Gr.					
			Drill open hole from 330				
			Pulled 35 casing 6"	"	2:00	4:00	2.
			set screens.	"	4:00	8:00	4

Qty. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
				1-5 7/8" Tri-cone
				1-6" drive shoe.
feet	Inch	feet	Inch	
				Static Level
				Ground Level
				Top Of Casing
				Total Rig Time
				Total Standby
				Drilling Mud

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....