



# Field Report

BID 204080005

PH. 633-3070 TELEX 036-8496  
 P.O. BOX 4391  
 WHITEHORSE, YUKON

Started Oct. 8 1988

Completed Oct. 12 1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W / W	lot #86 Sudas Creek subd.
	88-1A-42	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			crew travel	Oct. 8	8:00	9:00	1
			move on set up	"	9:00	11:00	2
0	29	silty	fine sand	Oct. 10	8:00	7:00	11
29	37	Gr	sand silt cabs.				
37	200	BR.					
200	340	BR.		Oct. 11	8:00	4:00	8
			move casing to next well site	"	4:00	6:30	2.5
			loading for Job #18	Oct. 12	8:00	9:30	1.5
			crew travel	"	9:30	10:30	1
340	445	BR		"	10:30	5:30	7
			move off	"	5:30	7:30	2
			move Rig to Art P.	"	7:30	8:00	0.5
			crew travel	"	8:00	8:30	0.5

Rcd. of Casing & Pipe				Remarks:		
Size	Type	Size	Type			
6				1" shoe		
Feet	Inch	Feet	Inch	No water		
37				No Develop		
				5 1/2" hole		
				Static Level	Total Rig Time	hrs.
				Ground Level	Total Standby	hrs.
				Top Of Casing	Drilling Mud	sacks


SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....



FIELD REPORT

**Midnight Sun Drilling Co. Ltd.**

#13 MacDonald Road  
WHITEHORSE, Y.T. Y1A 4L1  
Phone (403) 633-3070

Started... *Nov 2* ..... 19 *96*

Completed... *Nov 3* ..... 19 *96*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	<i>W.W</i>	<i>Judas Creek</i>
	<i>96-9-12</i>	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			<i>Moved from Alaska Hwy To Site, unLoad Casing and Drove TO shop</i>	<i>Nov 1</i>	<i>4.30</i>	<i>6.30</i>	<i>2.0</i>
			<i>Crew</i>	<i>Nov 2</i>	<i>7.30</i>	<i>8.30</i>	<i>1.0</i>
			<i>Serviced Warmed up Rig</i>	<i>" "</i>	<i>8.30</i>	<i>10.00</i>	<i>1.5</i>
<i>0</i>	<i>45</i>		<i>Sand</i>				
<i>45</i>	<i>65</i>		<i>Silt + Gravel</i>				
<i>65</i>	<i>70</i>		<i>Silt</i>				
<i>70</i>	<i>75</i>		<i>Bedrock</i>				<i>7</i>
			<del><i>Crew</i></del> <i>Set Screen + Developed</i>	<del><i>5.00</i></del>	<i>5.00</i>	<i>6.30</i>	<i>1.5</i>
			<i>Crew</i>		<i>6.30</i>	<i>7.30</i>	<i>1.0</i>
			<i>Loaded</i>	<i>Nov 3</i>	<i>8.00</i>	<i>8.30</i>	<i>.5</i>
			<i>Crew</i>	<i>" "</i>	<i>8.30</i>	<i>9.30</i>	<i>1.0</i>
			<i>Tarped rig Let Rig Warm up</i>	<i>" "</i>	<i>9.30</i>	<i>11.00</i>	<i>1.5</i>
			<i>Developed</i>	<i>" "</i>	<i>11.00</i>	<i>3.00</i>	<i>4.0</i>
			<i>Loaded + Travel To shop</i>	<i>" "</i>	<i>3.00</i>	<i>5.00</i>	<i>2.0</i>

ord. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
<i>65</i>				<i>2G PM</i>
<i>63</i>	<i>Inch</i>	<i>Feet</i>	<i>Inch</i>	<i>1-20 slot screen</i>
<i>63</i>	<i>3</i>			<i>1-4" Riser K packer</i>
				<i>1- Odex shoe XL</i>
				<i>5" Bit Pin</i>
STATIC LEVEL				Total Rig Time
Ground level <i>42 ft</i>				hrs.
Top of casing <i>43.3</i>				Total Standby
				hrs.
				Drilling Mud
				sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....