


Field Report



PH. 633-3070 TELEX 036-8496
 P.O. BOX 4391
 WHITEHORSE, YUKON

Started Aug. 24.....1991.
 Completed Aug. 29.....1991.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	old Constabulary Lot # 758
	91-1A-28	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			crew travel	Aug 28	8:00	9:00	1
200	301	Hard	silt with yunny layers	"	9:00	5:00	8
301	312	Hard	silt clay very little Gr.				
			Develop	"	5:00	5:30	0.5
			crew travel	"	5:30	6:30	1
			crew travel	Aug 29	8:00	9:00	1
			Develop from Bottom	"	9:00	11:00	2.
			Develop at 125'	"	11:00	2:30	3.5
			trip out move off.	"	2:30	4:00	1.5
			collary some silt				

cnd. of Casing & Pipe			
Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
314			


Remarks: 12 GPM at 125' about 50 GPM from bottom
 1 - o dex shoe.

Static Level	Total Rig Time	hrs.
Ground Level 59' or rising	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....



Field Report

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started.....19....
Completed.....19....

②

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WTW	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move on set up	sept 16	10:00	3:00	5
			Trip in to 285				
			Develop	"	3:00	5:00	2
		H/C	crew travel	"	5:00	6:00	1
			crew travel	sept 17	8:00	9:00	1
			Develop	"	9:00	5:00	8
			Trip out	"	5:00	6:00	1
			set pump	"	6:00	6:30	0.5
			crew travel	"	6:30	7:30	1
			crew travel	sept 18	8:00	9:00	1
			move off.	"	9:00	11:30	2.5

rd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

Flow Printers