



FIELD REPORT

B-ID 204090001 (0-18')  
 B-ID 204090002 (0-340')

Started. Feb. 26... 1980  
 Completed. MARCH 7... 1980

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
PARKS AND HISTORIC RESOURCES BOARD	Water well	Marsh Lake Camp Ground.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Traveling	Feb 26	10:00	11:00	1
			Moving on setting up	"	11:00	12:00	1
0'	6'	sand Gr silt		"	12:00	6:00	6
6'	14'	Till					
14'	16'	rock					
16'	18'	Till					
			bent casing moved back 4'				
0'	7'	sand Gr. silt		Feb 27	8:00	5:00	9
7'	8'	rock					
8'	78'	Till clay silt 6" to 8" rock					
78'	97'	Clay cobbles					
97'	150'	Clay cobbles		Feb 28	8:00	6:00	10
150'	179'	Clay cobbles		Feb 29	8:00	7:00	11
179'	204'	silty fine sand.					
204'	220'	clay some Gr.					

Rcd. of Casing & Pipe  
 Size Type Size Type

Remarks:

Feet Inch Feet Inch

lost 16' casing in first hole  
 bits - 2.  
 shoes - 2.

STATIC LEVEL  
 Ground level  
 Top of casing

Total Rig Time hrs.  
 Total Standby hrs.  
 Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....  
 TITLE.....

CLIENT.....  
 TITLE.....





P.O. Box 4391

FIELD REPORT

Started June 2 1980

Completed.....19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
	<u>W/W</u>	<u>Marsh Lake Camp Ground</u>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			<u>Loading</u>	<u>June 2</u>	<u>10:00</u>	<u>2:30</u>	<u>4.5</u>
			<u>Traveling</u>	<u>"</u>	<u>3:30</u>	<u>4:30</u>	<u>1</u>
			<u>Moving on setting up</u>	<u>"</u>	<u>4:30</u>	<u>7:30</u>	<u>3</u>
			<u>Tripping in to bottom</u>	<u>"</u>	<u>7:30</u>	<u>8:30</u>	<u>1</u>
<u>292'</u>	<u>292'</u>	<u>silt clay</u>					
<u>292'</u>	<u>294'</u>	<u>Till</u>					
<u>294'</u>	<u>300'</u>	<u>silt sand some clay</u>					
<u>300'</u>	<u>309'</u>	<u>silt sand some clay</u>		<u>June 3</u>	<u>7:00</u>	<u>2:30</u>	<u>7.5</u>
<u>309'</u>	<u>318'</u>	<u>silty fine sand</u>					
<u>318'</u>	<u>319'</u>	<u>till</u>					
<u>319'</u>	<u>325'</u>	<u>sand some clay</u>					
<u>325'</u>	<u>336'</u>	<u>fine to coarse sand</u>					
<u>336'</u>	<u>340'</u>	<u>Clay Cr.</u>					
			<u>setting screen</u>	<u>"</u>	<u>2:30</u>	<u>6:30</u>	<u>4.0</u>
			<u>Developing</u>	<u>"</u>	<u>6:30</u>	<u>8:30</u>	<u>2</u>
			<u>moving off</u>	<u>"</u>	<u>8:30</u>	<u>9:30</u>	<u>1</u>
			<u>traveling to shop</u>	<u>"</u>	<u>9:30</u>	<u>10:30</u>	<u>1</u>

Rcd. of Casing & Pipe			
Size	Type	Size	Type
Feet	Inch	Feet	Inch
<u>331'</u>			

Remarks:

Bottom of screen 334'  
2' riser lead packer  
5 7/8" bit pins  
15 slot  
Developed at 10 G.P.M. v

STATIC LEVEL	Total Rig Time	<u>25</u>	hrs.
Ground level	Total Standby		hrs.
Top of casing <u>135 rising</u>	Drilling Mud		sacks

SIGNATURES

MIDNIGHT SUN.....  
 TITLE.....

CLIENT.....  
 TITLE.....