



PH. 667-6144
P.O. Box 4391

FIELD REPORT

204100060

Started. Aug. 21... 19.81.
Completed. Aug. 21... 19.81.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	lot # 51 Wolf Creek

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
		cam time →	Leading & repair front motor mount High.	Aug 21	8:00	10:30	2.5
		Rig time →	Travel	"	10:30	11:00	0.5
			move on set up	"	11:00	12:00	1
0'	25'	Gr. Cobble		"	12:00	3:30	3.5
25'	51'	Gr. Cobble some silt					
51'	66'	Gravelly till Cobble					
66'	75'	silty Gr.					
75'	81'	Gr.					
			Develop.	"	3:30	5:30	2.
			move off to shop	"	5:30	6:30	1

Rcd. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
6"				1- drive shoe.	25.50
Feet	Inch	Feet	Inch	1- 5 7/8" tricone	2000 Rcd
80	6"			20 slot screen	
				2' riser lead wacker	
				4 3/8" bit pin	
				15 G.P.M.	
				STATIC LEVEL	Total Rig Time hrs.
				Ground level 45'	Total Standby hrs.
				Top of casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT [REDACTED].....
TITLE.....