

B-ID 204100189

FIELD REPORT



P.O. Box 4391

Started June 5 2000
 Completed June 11 2000

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	water well	
2 nd SAGE mary lake		mary lake

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20 ^{FT}	SAND & gravel	MOVE				
20	26 ^{FT}	gravel					
26	28 ^{FT}	Damp SAND					
28	40	SAND & gravel					
40	130	gravel					
130	132	SAND					
132	150	gravel					
150	155	gravel & water					

Rcrod. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"				8-9 gallons per minute 1 20 slot screen
Feet	Inch	Feet	Inch	
152 FT	6"			1 Kypacker 152 FT casing 1 shoe 1 5" x 6" Threaded nipple. 156 FT odep Hammer
				STATIC LEVEL
				Ground level
				Top of casing 38m 124 FT
				Total Rig Time 5 hrs.
				Total Standby hrs.
				Drilling Mud sacks