



Field Report

BID 204100182

PH. 633-3070 TELEX 036-8496
 P.O. BOX 4391
 WHITEHORSE, YUKON

Started... Oct 7 19.87

Completed... Oct 10 19.87

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	Water Well	Mary Lake # 14 Buttecup Lot 16

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	22	Sand-Gravel	MOVE Load Rig	Oct 7	10	10:30	
22	79'	till Bluffs	thru out.		10:30	11:00	
79'	112	Sand-Gravel	unload Rig - Make on		11:00	12:00	
112	302'	Granite (Blocky white)	Install Hammer		12:00	12:30	
			Drill case - 0-80'		12:30	5:30	
			thru		5:30	6:00	
			thru - shock-site	Oct 8	8:00	8:45	
			Drill case 80'-112'		8:45	11:00	
			Pull Rods - take on Hammer		11:00	12:00	
			Drill 112-180' 5 1/2"		12:00	1:00	
			thru		1:00	1:30	
			Load water - thru	Oct 9	8:00	9:00	
			Drill 180'-260' 5 1/2"		9:00	11:30	
			thru		11:30	18:00	
			Fill water - thru	Oct 10	10:00	11:00	
			Drill 260'-302'		11:00	2:15	
			Drill off - wash.		2:15	3:45	
			Pull Rods - Load Rig - Put		3:45	18:00	
			Rig in Shop.				

Rcd. of Casing & Pipe			
Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch
113'	Casing		

Remarks:		
1/2 GPM - Flow - 122'		
2 GPM Flow - 280'		
5 1/2" Hole - 112' - 302'		
Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....