

# Field Report

Feb 3/05



13 MACDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1  
PHONE (867) 633-3070  
FAX (867) 633-5758

B-ID 204100476

Started August, 16 2002

Completed August, 17 2002

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	Water Well	Cowley Creek
6 Pike Place		
Whitehorse, Yukon	02-9-3	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0'	20'	Boulders, sand gravel	MOVE				
20'	25'	gravel, sand	- load & yard fuel up.	Aug 16	700	800	1 hr.
25'	28'	clay, hard.	- leave for site		800	845	45 hrs.
28'	35'	sand + gravels.	- setup & site		845	1100	2.15 hrs.
35'	40'	sand	- start drilling ooz casing.		1100	700	8 hrs.
40'	60'	sand, gravel dump silt.	- travel back to shop		700	730	.5 hrs.
60'	70'	sand + silt wet.					
70'	75'	gravel wet.	- send Jayna downtown, get <sup>1/2 hr. breakfast.</sup> HF.	Aug 17	700	930	2.5 hrs
75'	80'	boulder block white	- travel to site.		930	1000	.5 hrs.
80'	100'	bedrock.	- start rig warmup, weld piece		1000	1030	.5 hrs.
100'	200'	bedrock.	- drilling from 1030		1030	300	4.5 hrs.
			- trip, change hammer.		300	330	.5 hrs.
			- drilling from 100' to 200' D.H.		330	530	2.0 hrs.
			- develop well		530	700	1.5 hrs.
			- trip out.		700	800	1 hr.
			- demob, drive back to shop		800	830	.5

RECORD OF CASING & PIPE				REMARKS:
SIZE	TYPE	SIZE	TYPE	
6 5/8"	ODP casing	4 1/2"	con. drill pipe	- 1 6 5/8" casing drive shoe.
				- 3 diverter rubbers 4 1/2" x 7"
FEET	INCH	FEET	INCH	e 200' 4 gpm.
100'		200'		
				e 60' little bit of H <sub>2</sub> O in hole.
				@ 175' H <sub>2</sub> O came in hole.
				STATIC LEVEL
				TOTAL RIG TIME hrs
				GROUND LEVEL 199' 6"
				TOTAL STANDBY hrs
				TOP OF CASING 200' 50"
				DRILLING MUD bags

SIGNATURES

MIDNIGHT SUN [REDACTED]

CLIENT [REDACTED]

TITLE \_\_\_\_\_

TITLE \_\_\_\_\_