

~~#204090018~~

Field Report

#204100524



13 MACDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1
PHONE (867) 633-3070
FAX (867) 633-5758

105D10

Started October, 24 20 02

Completed Nov, 1 20 02

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	Water Well	Golden Horn
		Gentian
	02-9-8	LOT 1129

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20'	sand, clay	MOVE				
20'	35'	clay, sand	- Load; Mob; setup e site.	10/24/02	130	530	4
35'	40'	gravels, sand	- Drill, weld next piece.		530	700	1.5
40'	60'	sand, bit gravel	- Shutdown.		700	730	.5
60'	65'	sand, gravel					
65'	70'	sand, gravel	- Shop; fuel; to site; warmup; weld.	10/25/02	800	930	1.5
70'	80'	sand, gravel	- Drill casing; broke e 70'		930	300	5.5
80'	85'	clay, sand	- Pull back; bevell casing.		300	530	2.5
85'	100'	sand	- Set back up for next day.		300	530	
100'	115'	sand, clay	- Drive back to shop.		530	600	.5
115'	120'	sand, bit gravel					
120'	140'	sand	- Shop; to site; warmup; well casing	10/28/02	800	830	.5
140'	160'	sand	- Weld casing back to 70'		830	1100	2.5
160'	180'	sand, clay	- Advance casing to 170'		1100	530	6.5
180'	200'	clay, weathered	- Drive back to shop.		530	600	.5
200'	214'	clay, weath. rock					
214'	216'	clay, bedrock	- Shop; H ₂ O, rods + casing.	10/29/02	800	930	1.5
216'	223'	bedrock	- Advance casing to 215'		930	500	7.5
			- Drive back to shop.		500	530	.5

RECORD OF CASING & PIPE			
SIZE	TYPE	SIZE	TYPE
6 5/8"	ODEX welded casing	4 1/2"	conv. drill pipe
FEET	INCH	FEET	INCH
220'		221.6	

REMARKS:	
- ODEX Casing 6 5/8" welded 220'	
- ODEX Shoe 1	
- 7" 4 1/2" diverter rubbers 3	
- 10 slotted screen 1	
- K-pack w/ 2' riser pipe / 3 1/2" API Pin Thread (1 each) hrs	
STATIC LEVEL	TOTAL RIG TIME
GROUND LEVEL 211'6"	TOTAL STANDBY hrs
TOP OF CASING 213'	DRILLING MUD bags

SIGNATURES

MIDNIGHT SUN _____

CLIENT _____

TITLE _____

TITLE _____