


204100536



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

105D10

18 lot

Started July 4 1984

Completed July 9 1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Thompson Geo- Technical	W/W Water Meter	Proposed Water Crew Extension

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	July 4	7:00	8:00	1
			Travel to Turn-off	"	8:00	8:30	0.5
			Travel to site set up	"	8:30	10:00	1.5
0	35	silty fine sand		"	10:00	3:30	5.5
35	66	silt					
66	117	silt clay G-2					
117	180	RB					
			Loading	July 5	7:00	8:00	1
			crew travel	"	8:00	8:30	0.5
			Develop	"	8:30	9:30	1
180	200	RB		"	9:30	10:00	0.5
			Develop	"	10:00	11:30	1.5
			Trip out	"	11:30	12:00	0.5

Rcd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch

123	6		
-----	---	--	--

Remarks:

1- drive shoe.

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT [Redacted].....
TITLE Hydrogeologist.....