

Field Report

COPY
059-9 34



13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1
PHONE (867) 633-3070
FAX (867) 633-5758

Started August 28 2005

Completed August 31 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	H ₂ O Well	Carcross Corner

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	28	Sand/Boulder	MOVE Mobe to site, wait to clear	Aug 28	1:30	4:30	3
28	30	Boulder/Gravel	help cut trees, etc.				
30	40	Silt	Unload supplies, setup, double		4:30	5:30	1
40	49	Silt/Gravel	check distance to septic tanks				
49	53	Sand/Gravel	Drill 10 5/8 casing to 5'		5:30	6:30	1
53	58	Gravel	Travel to shop.		6:30	7:00	.5
58	71	Sand/Gravel	Load @ shop	Aug 29	7:00	8:00	1
71	80	Sand	Travel to site		8:00	8:30	.5
80	100	Sand/Gravel	Warm equipment, etc.		8:30	9:00	.5
100	104	Gravel	Finish setting 10 5/8 casing		9:00	11:00	2
104	116	Till.	Switch over to 6"		11:00	11:30	.5
			Set 80' of 6 5/8 casing		11:30	6:00	6.5
			Travel to shop		6:00	6:30	.5
			Fueling, loading		6:30	7:00	.5
			Load @ shop	Aug 30	7:00	7:30	.5
			Travel to site		7:30	8:00	.5
			Warm equipment		8:00	8:30	.5
			Set 6 5/8 from 80' to 120'		8:30	12:30	4
			Trip out		12:30	1:00	.5

RECORD OF CASING & PIPE				REMARKS:			
SIZE	TYPE	Total Length		3 GPM	Bottom of Screen:	98 ft 29.87 m	
10 5/8		10 FT				1:00	1:30 .5
6 5/8		120 FT				1:30	2:30 1
FEET	INCH	FEET	INCH	Build screens		2:30	3:00 .5
				Trip in screen, jammed, trip out screen		3:00	4:00 1
				Beam out casing with 5 3/4, 6" tricone		4:00	5:30 1.5
				Rebuild, set screen to bottom		5:30	6:30 1
				Travel to shop		6:30	7:00 .5
				Crew: Ryan, Kirk, Dylan			
				TOTAL RIG TIME			hrs
				STATIC LEVEL 24.8 m 81 ft			
				Cement		14	bags

SIGNATURES _____
 MIDNIGHT SUN _____ CLIENT _____
 TITLE Field Supervisor TITLE _____

Field Report



13 MacDONALD ROAD
 WHITEHORSE, YUKON
 Y1A 4L1
 PHONE (867) 633-3070
 FAX (867) 633-5758

Started August 28 2005

Completed August 31 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	H ₂ O Well	Carcross Corner

Johns Auto

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE Load @ shop	Aug 31	7:00	7:30	.5
			Travel to the site		7:30	8:00	.5
			Warm equip		8:00	8:30	.5
			Pull back casing, measure rod height		8:30	10:00	1.5
			get ready for developing				
			Developing		10:00	4:00	6
			Trip out		4:00	4:30	.5
			Cut casing, weld on cap etc		4:30	5:00	.5
			Loading		5:00	6:00	1

RECORD OF CASING & PIPE

SIZE	TYPE	Total Length	
FEET	INCH	FEET	INCH

REMARKS:

<input type="checkbox"/> GPM	Bottom of Screen:	
1-20' 6" shoe		
1 K+Packer		
1 Riser pipe		
2- 15 slot screens		
1- Damaged 15 slot screen		
1 3 1/2 API screen bottom		
Crew: Kirk Shaw, Dylan Letang		
TOTAL RIG TIME		hrs
STATIC LEVEL		DRILLING MUD/Cement bags

MIDNIGHT SUN [REDACTED] SIGNATURES _____ CLIENT _____

TITLE Field Supervisor TITLE _____