


204110297

Field Report




13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

105 D11

Started May 12.....1990

PHONE (403) 633-3070
TELEX 036-8496



Completed May 15.....1990

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Paddle wheel	W/W	km 1469
		ALASNA Hwy.
	90-1A-10	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move on set up	may 12	8:00	9:00	1
0	38	Gr	carb. sand.	"	9:00	11:30	2.5
38	52	sand	Gr.				
52	80	till					
			Fix Hyd Bank.	"	11:30	4:00	4.5
80	89	Gr.	sand silt	may 13	8:00	6:00	10
89	147	silt					
147	174	till					
174	280	silt	clay.				
280	318	silt	clay	may 14	8:00	2:00	6
318	335	Gr.	fine sand silt				
335	337	Gr.	sand.				
337	339	BR.					
			set screen	"	2:00	4:00	2
			Develop	"	4:00	6:00	2
			Trip out move off.	may 15	8:00	10:00	2

ord. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	1 - o dex shoe.
				1 - 5 7/8" bit pin
336	6			20 slot K Packer
				30 GPM.
				Static Level
				Ground Level 47
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....