

FIELD REPORT

⑧ B-1D 204140046



Started... APRIL 24. 19. 78  
 Completed... APRIL 24. 19. 78

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	LOT 38 MCPHEARSON SUB

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE FROM LOT 4, SETTING UP AND SERVICING	APRIL 24	15:30	17:30	2.0
0'	5'	SILTY SAND	DRILL TO 176'	APRIL 25	08:00	17:30	9.5
5'	12'	SILTY CLAY					
12'	13'	SILTY SAND					
13'	14.5'	SILT BLK SILTY CLAY					
14.5'	172'	GRAVELY SILT					
172'	180'	GRAVELY SILT					
			DEVELOPING AND MOVING-OFF	APRIL 24	08:00	10:00	2.0

Rcd. of Casing & Pipe  
 Size Type Size Type

Feet	Inch	Feet	Inch
180'			

Remarks:

NO SCREEN INSTALLED 2<sup>ND</sup> WELL WITH NEW RIG

- DEVELOPED TO A MINIMUM ESTIMATE 8 GAL/MIN

STATIC LEVEL  
 Ground level  
 Top of casing

Total Rig Time 13.5 hrs.  
 Total Standby — hrs.  
 Drilling Mud — sacks

SIGNATURES

MIDNIGHT SUN. [REDACTED] .....  
 TITLE..... [REDACTED] .....

CLIENT.....  
 TITLE.....