



PH. 633-3070  
P.O. BOX 4391  
WHITEHORSE, YUKON

# Field Report

204140090

Started. MARCH 16.....1957..

Completed. MAY 1.....1957..

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK  |
|----------------------------|---------------------|-------------------|
| Midnight Sun Drilling      | WATER WELL          | #13 MacDONALD Rd. |

| FORMATION LOG |      |                     | DESCRIPTION OF WORK | TIME     |       |       |        |
|---------------|------|---------------------|---------------------|----------|-------|-------|--------|
| FROM          | TO   | FORMATION           |                     | DATE     | FROM  | TO    | HOURS  |
|               |      |                     | MOVE                | MARCH 16 | 3:00  | 3:15  |        |
| 0'            | 3'   | Fill                | Move on             | "        | 3:15  | 6:00  | R 3/16 |
| 3'            | 14'  | Sand some gravel    |                     |          |       |       |        |
| 14'           | 32'  | GRAVEL silty sand   |                     |          |       |       |        |
| 32'           | 38'  | Sandy Gravel (DAMP) | Move on SET UP      | April 30 | 1:30  | 2:30  |        |
| 38'           | 69'  | Sand Gravel         |                     | "        | 2:30  | 5:00  | R 3/16 |
| 69'           | 119' | Sand - some gravel  |                     | MAY 1    | 8:00  | 12:00 |        |
| 119'          | 127' | Gravel - some sand  |                     | "        |       |       |        |
| 127'          | 130' | Bedrock             |                     | "        |       |       |        |
|               |      |                     | SET SCREEN          | "        | 12:00 | 1:00  |        |
|               |      |                     | Pull casing         | "        | 1:00  | 1:30  |        |
|               |      |                     | Develop             | "        | 1:30  | 5:00  | R 4/16 |
|               |      |                     | Develop             | MAY 1    | 8:00  | 11:00 |        |
|               |      |                     | Pullout lead        | "        | 11:00 | 11:30 | R 5/1  |

| Rcd. of Casing & Pipe |      |      |      | Remarks:                      |
|-----------------------|------|------|------|-------------------------------|
| Size                  | Type | Size | Type |                               |
|                       |      |      |      | 15 slot screen Apex 15 GPM.   |
|                       |      |      |      | 2' RISER                      |
|                       |      |      |      | LEAD PACKER                   |
|                       |      |      |      | 5 7/8 Bottom                  |
|                       |      |      |      | 3' EXTENSION ON SCREEN BOTTOM |
|                       |      |      |      | DRIVE SHOE.                   |
|                       |      |      |      | Static Level                  |
|                       |      |      |      | Ground Level                  |
|                       |      |      |      | Top Of Casing                 |
|                       |      |      |      | Total Rig Time hrs.           |
|                       |      |      |      | Total Standby hrs.            |
|                       |      |      |      | Drilling Mud sacks            |

SIGNATURES

MIDNIGHT SUN .....  
TITLE.....

CLIENT.....  
TITLE.....