



# Field Report

BID 204140137

PH. 633-3070 TELEX 036-8496  
P.O. BOX 4391  
WHITEHORSE, YUKON

Started June 22... 1991

Completed June 26... 1991

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	Lot #7 Pilot Mount. subdiv.
[REDACTED]	91-1A-14	ED-@WORK-667-5840

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	June 22	12:00	1:00	1
			move on set up	"	1:00	2:00	1
0	56	silt	fine sand	"	2:00	8:00	6
56	78	fine sand	silt				
78	104	silt	fine sand.				
104	112	silt					
112	123	silt	fine sand				
123	137	Gr.	sand				
137	140	fine	sand silt				
140	145	fine	sand silt	June 23	8:00	5:00	9
145	172	sand	Gr.				
172	175	Gr.	sand silt				
175	184	silt					
184	193	clay	silt				
193	196	Gr.	clay silt				
196	300	BR.					

Rcd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch
6			
204			

Remarks: 3 GPM.  
1-alex shoe.

Static Level	Total Rig Time	hrs.
Ground Level 180'	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....



# Field Report

PH. 633-3070 TELEX 036-8496  
 P.O. BOX 4391  
 WHITEHORSE, YUKON

Started.. June..22..1991

Completed. June..26..1991

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<span style="background-color: black; color: black;">[REDACTED]</span>	W / W	Lot #7 Pilot Mount. subdiv.
	91-1A-14	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
300	485	BR.		June 24	8:00	6:30	10.5
485	545	BR.		June 25	8:00	11:30	3.5
			Develop	"	11:30	2:30	3
			Trip out	"	2:30	4:00	1.5
			Move off.	June 26	8:00	10:00	2

Rcd. of Casing & Pipe				Remarks:		
Size	Type	Size	Type			
Feet	Inch	Feet	Inch			
				Static Level	Total Rig Time	hrs.
				Ground Level	Total Standby	hrs.
				Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....  
 TITLE.....

CLIENT.....  
 TITLE.....