



# Field Report

B:ID 204140149

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started. August 12 2002  
Completed. August, 14 2002

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|------------------|
| [REDACTED]                 | NATURA Well         | MILE 4.2 HWT     |
| Box 20183                  |                     | SPRINGS ROAD     |
| WHITEHORSE YUKON           | 02-9-2              |                  |

| FORMATION LOG |      |            | DESCRIPTION OF WORK                                       | TIME       |      |      |        |
|---------------|------|------------|---|------------|------|------|--------|
| FROM          | TO   | FORMATION  |   | DATE       | FROM | TO   | HOURS  |
| 0'            | 15'  | sand       | MOVE + setup site.  | Aug, 12/02 | 1230 | 230  | 2 hr   |
| 15'           | 20'  | clay       | - drilling odx casing.                                    |            | 230  | 730  | 4.5 hr |
| 20'           | 40'  | soft sand. | - travel back to shop.                                    |            | 730  | 800  | .5 hr  |
| 40'           | 60'  | soft sand. |   |            |      |      |        |
| 60'           | 86'  | soft sand. | - travel to site, warmup drill.                           | Aug, 13/02 | 700  | 830  | 1.5 hr |
| 66'           | 80'  | bedrock    | - set 10' more of casing.                                 |            | 830  | 930  | 1 hr   |
| 80'           | 90'  | bedrock    | - tripout, tripin w/ D.H. 5 1/2" bit                      |            | 930  | 1100 | 1.5 hr |
| 90'           | 360' | bedrock    | - start drilling from 90' to 360'                         |            | 1100 | 700  | 8 hrs. |
| 360'          | 500' | bedrock    | - develop; 1 G.P.M.; trip out.                            |            | 700  | 730  | .5 hr  |
| 500'          | 560' | bedrock    | - shutdown, cleanup, travel to shop.                      |            | 730  | 800  | .5 hr  |
|               |      |            | - load H <sub>2</sub> O, travel to site, warm rig, tripin | Aug, 14/02 | 700  | 900  | 2 hr   |
|               |      |            | - drilling from 360' to 500'.                             |            | 90   | 130  | 4.5 hr |
|               |      |            | - develop well  |            | 130  | 200  | .5 hr  |
|               |      |            | - trip to 340'  |            | 200  | 230  | .5 hr  |
|               |      |            | - drive back to shop, then to Haines Jet.                 |            | 230  | 300  | .5 hr  |
|               |      |            | - drive to H.J. pickup 200'.                              |            | 300  | 700  | 4 hr   |
|               |      |            | - trip in hole  |            | 700  | 730  | .5 hr  |
|               |      |            | - drill 60' to 560'                                       |            | 730  | 930  | 2 hrs  |

Rcprd. of Casing & Pipe

| Size  | Type       | Size   | Type             |
|-------|------------|--------|------------------|
| Feet  | Inch       | Feet   | Inch             |
| 65/8" | ODX casing | 4 1/2" | conv. drill pipe |
| 90'   |            | 700'   |                  |

Remarks:

- 1 6 5/8" ODX shoe. (e 360' 1 gpm)
- 90' 6 5/8" oox welded casing.
- 3 diverter rubbers 4 1/2" x 7"

Bit serial # 89432-7 size 5 1/2"  
Hammer serial # size

|               |                |       |
|---------------|----------------|-------|
| Static Level  | Total Rig Time | hrs.  |
| Ground Level  | Total Standby  | hrs.  |
| Top Of Casing | Drilling Mud   | sacks |

SIGNATURES

MIDNIGHT SUN.

TITLE.....

CLIENT.....

TITLE.....



