



Field Report

B.H.D 204140160.

Feb 11/05

Started June 13 1996

Completed June 16 1996

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
TAKHINI HOT SPRINGS	W/W	Hot Springs
	90-1A-17	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			loading	June 13	8:00	9:00	1
			move on set up	"	9:00	12:00	3
			same Gr.	"	12:00	2:00	2
0	12	silt					
12	14	Gr.	Clay				
14	42	BR					
			cement casing	"	2:00	3:30	1.5
				"	3:30	5:30	2
42	105	BR		"	5:30	6:00	0.5
			loading				
			crew travel	June 14	8:00	8:30	0.5
				"	8:30	5:30	9
105	305	BR		"	5:30	6:00	0.5
			crew travel	June 15	8:00	8:30	0.5
			crew travel	"	8:30	4:00	7.5
305	432	BR	warm	"	4:00	6:30	2.5
			Douglas	"	6:30	7:30	1
			Trip out	"	7:30	8:00	0.5
			crew travel	June 16	8:00	8:30	0.5
			crew travel	"	8:30	10:30	2
			move off.				

Rcord. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
43	6		

Remarks: 165-170-3 GPM

1-adox shoe
25 GPM.

Static Level
Ground Level 90'
Top Of Casing

Total Rig Time hrs.
Total Standby hrs.
Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....