



P.O. Box 4391

FIELD REPORT

204140167 #2 →

Started May 8.....1979

Completed May 12....1979

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W.	Mile 93.5 ALASKA Hwy

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			loading (shop)	May 8	7:30	8:00	.5
			moving on setting up	"	8:00	9:00	1
0'	1'	silt clay.		"	9:00	12:00	3
1'	3'	Gravel cobbles					
3'	7'	Till					
7'	34'	silty sand gravel and cobbles					
34'	58'	Till cobbles.					
			broken casing shoe.	"	12:00	3:00	3
58'	105'	till cobbles		"	3:00	6:30	3.5
			brok drill rod.				
			Fishing collar.	May 9	9:00	3:00	6
105'	107'	Till cobbles		"	3:00	5:00	2
			brok drill rod.	"	5:00	7:00	2
			Fishing collar				
			pulling casing.	"	7:00	9:00	2

Rcd. of Casing & Pipe  
Size Type Size Type

Remarks:

Feet Inch Feet Inch

2 casing shoe.  
1 oxygen  
1 bit

STATIC LEVEL

Total Rig Time 23 hrs.

Ground level

Total Standby hrs.

Top of casing

Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....



FIELD REPORT

204140168

Started. *May 8*... 1979.

Completed. *May 12*... 1979.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	<i>W/W</i>	<i>Mile 931.5</i> <i>ALASKA Hwy</i>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			<i>Move 12' setting up.</i>	<i>May 10</i>	<i>8:00</i>	<i>9:00</i>	<i>1</i>
<i>0'</i>	<i>2'</i>	<i>silt clay.</i>		<i>"</i>	<i>9:00</i>	<i>5:00</i>	<i>8</i>
<i>2'</i>	<i>28'</i>	<i>silty sand Gravel</i>					
<i>28'</i>	<i>59'</i>	<i>Till odd cobbles</i>					
<i>59'</i>	<i>100'</i>	<i>Till cobbles.</i>					
			<i>unable to pull collar</i>	<i>"</i>	<i>5:00</i>	<i>7:00</i>	<i>2.</i>
			<i>Loading (shop)</i>	<i>May 11</i>	<i>8:00</i>	<i>9:00</i>	<i>1</i>
			<i>Fishing collar.</i>	<i>"</i>	<i>9:00</i>	<i>12:00</i>	<i>3</i>
			<i>welding sub to collar.</i>	<i>"</i>	<i>1:00</i>	<i>5:00</i>	<i>4</i>
<i>110'</i>	<i>111'</i>	<i>Till</i>		<i>"</i>	<i>5:00</i>	<i>7:00</i>	<i>2.</i>
<i>111'</i>	<i>116'</i>	<i>Gravel</i>					
<i>116'</i>	<i>120'</i>	<i>Till</i>					
			<i>setting screen</i>	<i>"</i>	<i>7:00</i>	<i>8:00</i>	<i>1</i>
			<i>Developing</i>	<i>"</i>	<i>8:00</i>	<i>9:00</i>	<i>1.0</i>
			<i>Developing</i>	<i>May 12</i>	<i>8:00</i>	<i>11:00</i>	<i>3</i>
			<i>Moving off.</i>	<i>"</i>	<i>11:00</i>	<i>11:30</i>	<i>.5</i>

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	<i>bottom of screen 116</i>
				<i>lead packer</i>
<i>21'</i>	<i>5</i>			<i>2' riser</i>
<i>20'</i>	<i>1</i>			<i>20 slot screen</i>
<i>21</i>	<i>4</i>			<i>2 Gals/min</i>
<i>20</i>				
<i>20</i>	<i>1</i>			
<i>9</i>	<i>3</i>			
STATIC LEVEL				Total Rig Time <i>26.5</i> hrs.
Ground level				Total Standby hrs.
Top of casing <i>52</i>				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....