


FIELD REPORT

204140190



P.O. Box 4391

Started May 23 1996

Completed May 30 1996

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W / W	Burma Rd.
	96-1A-9	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move on set up	May 23	12:00	4:00	4
00	20	silt	fine sand clay	"	4:00	5:00	1
			arrow travel	"	5:00	5:30	0.5
20	156	silt	Clay	May 24	8:00	4:30	8.5
156	180	BR					
80	360	BR		May 25	8:00	5:00	9
60	520	BR		May 26	8:00	5:00	9
20	665	BR		May 27	8:00	5:30	9.5
65	805	BR		May 28	8:00	7:30	11.5
105	925	BR		May 29	7:00	7:00	12
			Trip out move off to shop	May 30	7:00	12:00	5

Rcd. of Casing & Pipe			
Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
158			

Remarks: 1/4 GPM.
1- Reg. shoe


STATIC LEVEL	Total Rig Time	hrs.
Ground level	Total Standby	hrs.
Top of casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

FIELD REPORT



Midnight Sun Drilling Co. Ltd.
 #13 MacDonald Road
 WHITEHORSE, Y.T. Y1A 4L1
 Phone (403) 633-3070

Started... *oct 3* 19....
 Completed..... 19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	<i>W.W</i>	<i>BURMA ROAD</i>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
DM	TO	FORMATION		DATE	FROM	TO	HOURS
<i>25</i>	<i>940</i>	<i>B.R</i>	<i>MOVE Moved on Tripped in Drilled 15ft Broke Box of Rod Tripped out</i>	<i>OCT 3/96</i>	<i>11:00</i>	<i>6:00</i>	<i>7 hrs</i>
			<i>Fished out Hammer Tripped in</i>	<i>OCT 4/96</i>	<i>9:00</i>	<i>4:00</i>	<i>8 hrs</i>
<i>40</i>	<i>975</i>	<i>B.R</i>	<i>Pulled out Hammer would not fire Tripped Back in</i>	<i>OCT 5/96</i>	<i>9:00</i>	<i>6:00</i>	<i>9 hrs</i>
<i>75</i>	<i>1005</i>	<i>BR</i>		<i>OCT 6/96</i>	<i>9:00</i>	<i>3:00</i>	<i>6 hrs</i>
<i>005</i>	<i>1045</i>	<i>BR</i>		<i>OCT 7/96</i>	<i>10:00</i>	<i>6:00</i>	<i>3 hrs</i>
<i>45</i>	<i>1085</i>	<i>BR</i>		<i>OCT 8/96</i>	<i>9:30</i>	<i>6:30</i>	<i>9 hrs</i>
<i>85</i>	<i>1125</i>	<i>BR</i>		<i>OCT 9/96</i>	<i>9:30</i>	<i>6:00</i>	<i>8 1/2 hrs</i>
				<i>OCT 10/96</i>	<i>Tripped out</i>		<i>2 hrs</i>

rd. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
et	Inch	Feet	Inch	<i>Hard Rock 3 hrs to 4 hrs for 20 ft Hammer Running at 360 psi</i>	
STATIC LEVEL				Total Rig Time	hrs.
Ground level				Total Standby	hrs.
Top of casing				Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....