



# Field Report

204140193

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

Started. Aug. 26.....19.9

PHONE (403) 633-3070  
TELEX 036-8496

Completed. Sept. 1.....19.9

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W / W	
	92-1A-27	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	Aug 26	1:00	2:30	1.5
			move on set up	"	2:30	3:30	1
0	7	silt	fine sand.	"	3:30	6:30	3
7	32	silt	Clay with 1'-2' sand layers				
32	80	Runny	silt clay				
			crew travel	"	6:30	7:00	0.5
			Loading	"	7:00	7:30	0.5
			Blow out Frost Plug	Aug 27	8:00	11:30	3.5
			in unit #59				
			crew travel	"	11:30	12:00	0.5
80	128	Runny	silt clay	"	12:00	7:00	7
128	216	clay	silt				
216	220	silt	some Gv.				
			crew travel	"	7:00	7:30	0.5

Rcrd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....



# Field Report

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started Aug 26 1991

Completed Sept 1 1991

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	
	92-1A-27	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOUR
			MOVE				
			crew travel	Aug 28	8:00	8:30	0.5
220	227	silt	same Gr.	11	8:30	4:00	7.5
227	258	Blue	Clay				
258	282	silt	Gr. fine sand				
282	293	Gr.	sand silt fine sand layers				
293	295	silt	Clay some Gr.				
			Trip out	11	4:00	5:00	1
			crew travel	11	5:00	5:30	0.5
			crew travel	Aug 31	12:00	12:30	0.5
			Reaming odex shoe	11	12:30	4:00	3.5
			set screens at 291'	11	4:00	5:30	1.5
			Developer	11	5:30	7:30	2
			crew travel	11	7:30	8:00	0.5
			crew travel	Sept 1	8:00	8:30	0.5
			Developer	11	8:30	1:00	4.5
			trip out move off to shop	11	1:00	3:30	2.5

Rcrd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6				30 GPM
Feet	Inch	Feet	Inch	1- odex shoe
285				1- 40 slot screen at bottom
				1- 20 slot screen
				1- 2' riser
				1- K Packer
				Static Level
				Ground Level 26'
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

## SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....