



Field Report

204140197

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started Feb. 8..... 1988
Completed Feb. 12..... 1988



D

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[Redacted]	W/W	Mayo Rd.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	Feb. 8	8:00	10:30	2.5
			move on setup	"	10:30	11:30	1
0	22	silty sand		"	11:30	7:00	7.5
22	90	silt clay layers					
90	119	silt clay layers		Feb. 9	8:00	7:00	11
119	132	silt clay br.					
132	148	fine sand silt br. clay					
148	150	BR.					
150	260	BR.		Feb. 10	7:30	6:30	11
260	405	BR.	water at 385'	Feb. 11	8:00	7:00	11
			Developer	Feb. 12	8:00	12:00	4
			move off to shop	"	12:00	3:00	3

crd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
150			

Remarks:

1-drive shoe
Developer at 2 GPM. 10+

Static Level	Total Rig Time	hrs.
Ground Level 173'	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN. [Redacted]
TITLE.....

CLIENT.....
TITLE.....



Field Report

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started May 3.....1988

Completed May 9.....1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	Mayo Rd.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move on setup	May 3	3:00	4:30	1.5
			Develop Drive casing	May 4	8:00	10:30	14.5
			" "	May 5	9:00	7:30	10.5
			" "	May 6	9:00	7:00	10.
			TV camera Down hole	May 8	1:00	3:30	2.5
			Drill out Bedrock	"	3:30	7:30	4
			bottom of casing				
			Drive casing Develop.				
			warners well	May 9	8:00	11:00	3
			set pump	"	1:00	3:30	2.5
			pumping	"	3:30	4:30	1
			move off to shop	"	4:30	5:00	0.5
			Drive casing 20"				

Sched. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....