



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

File 204140204

Started Oct 11 1984

Completed Oct 24 1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	Hot Springs Rd.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE TRAVEL	Oct 10	8:00	8:30	
			Set up Bevel casing		8:30	9:30	
			Clean out collar		9:30	11:00	
0	109'	109'	Fine silty sand with some gravel		11:00	3:00	
			Pull out - Put on hammer		3:00	4:00	
109	170	Bedrock	(HARD) Red-green		4:00	7:30	
			TRAVEL - LOAD WATER		7:30	8:00	12
			TRAVEL	Oct 12	8:00	8:30	
					8:30	2:00	
170	250'		TRAVEL to Shop		2:00	3:00	7
			Move to Site	Oct 22/84	16:00	17:00	1
				Oct 24/84	08:00	14:00	6
250'	300'	BA.	Down pipe		14:00	15:30	
			Move to Shop		15:30	17:00	9

Rcd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch
6 5/8	2 1/2"		
110'			

Remarks:

→ 5 c.p.m.
300-320 WATER

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN

TITLE.....

CLIENT.....

TITLE.....