



Field Report

COPY 14

13 MacDONALD ROAD
 WHITEHORSE, YUKON
 Y1A 4L1
 PHONE (867) 633-3070
 FAX (867) 633-5758

Started July 12 2005

Completed July 19 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
	H ₂ O Well	29 Pilot Mountain

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
10'	300'	Grey/White	MOVE Load @ shop, travel to site	16/05	7:00	8:00	1
20'	310'	Purple/White	Fill water, worm up equipment		8:00	9:00	1
10'	325'	Green/Grey/White	Weld casing, trip out, change over		9:00	2:00	5
25'	340'	Purple/White	trip back in				
			Drilling		2:00	6:30	4.5
			Trip out		6:30	7:00	.5
			Travel to shop		7:00	7:30	.5
			Load @ shop	18/05	7:00	8:00	1
			Travel to well site		8:00	8:30	.5
			Worm up equipment		8:30	9:00	.5
			Fix casing, drilling etc		9:00	4:30	7.5
			Developing well		4:30	6:30	2
			Trip out		6:30	7:00	.5
			Travel to shop.		7:00	7:30	.5
			Fuel, get water	19/05	7:00	7:30	.5
			Travel to well site		7:30	8:00	.5
			Worm equipment, check static level		8:00	9:00	1
			Trip in, developing		9:00	4:30	7.5
			Trip out		4:30	5:30	1

RECORD OF CASING & PIPE				REMARKS:			
SIZE	TYPE	SIZE	TYPE				
		4 1/2"	Casing	4 GPM			
				H ₂ O TEMP			
				Move drill off hole, got stuck	18:00	5:30	6:30
				Move drill to Rivendall Farms		6:30	7:00
		180'		Grouting, cleanup, etc.		7:00	8:00
				To shop.		8:00	8:30
				STATIC LEVEL	TOTAL RIG TIME		
				GROUND LEVEL 20.3 m	TOTAL STANDBY		
				TOP OF CASING 21.3 m	DRILLING MUD		

SIGNATURES

MIDNIGHT SUN _____ CLIENT _____
 TITLE _____ TITLE _____



Field Report

13 MacDONALD ROAD
 WHITEHORSE, YUKON
 Y1A 4L1
 PHONE (867) 633-3070
 FAX (867) 633-5758

Started July 12 2005

Completed July 19 2005

NAME & ADDR. OF CLIENT [Redacted] Box 21251 Whse. Y1A 6R3	DESCRIPTION OF WORK <u>H₂O Well</u>	LOCATION OF WORK <u>Pilot Mountain Lot 29</u>
--	---	--

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20	sand gravel	MOVE to site	07/12/05	7 ⁰⁰	7 ³⁰	.5
20'	40'	sand gravel	Prep. load casing; setup		7 ³⁰	9 ⁰⁰	1.5
40'	60'	sands	Drill		9 ⁰⁰	6 ³⁰	9.5
60'	100'	sand's	Clean up; to shop		6 ³⁰	7 ⁰⁰	.5
100'	140'	sand's silt's	- Drill 10'; clutch went.	07/13/05	7 ⁰⁰	12 ⁰⁰	3.5
140'	160'	sand, silt's	- To shop; work on clutch		12 ⁰⁰	4 ³⁰	4.5
160'	165'	Bedrock	- Finish clutch	07/15/05	8 ⁰⁰	2 ⁰⁰	6
			- To site; setup		2 ⁰⁰	4 ⁰⁰	2
			- Drill 15' well.		4 ⁰⁰	6 ³⁰	2.5
			- To shop.		6 ³⁰	7 ⁰⁰	.5

RECORD OF CASING & PIPE				REMARKS		
SIZE	TYPE	SIZE	TYPE			
10 5/8	casing	4 1/2"	corr. drill	4 GPM H2O TEMP - 10 5/8" shoe - 180' casing 6 5/8" - 6 5/8" shoe - 1.5 HRS for cement - 8.5 Developing HRS. - 3 Cement Bags - 10 5/8" x 20' casing.		
6 5/8"	casing					
20'						
180'						
				STATIC LEVEL	TOTAL RIG TIME	hrs
				GROUND LEVEL	TOTAL STANDBY	hrs
				TOP OF CASING	DRILLING MUD	bags

MIDNIGHT SUN _____ SIGNATURES
 CLIENT _____
 TITLE _____ TITLE _____